

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ADLER CARL H GU "B" #2

Project: COLORADO-WELD-NAD83-UTM13

Site: ADLER CARL H GU "B" #2

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 7/7/2014

End Date:

Spud Date: 9/21/1979

Active Datum: RKB @4,836.99usft (above Mean Sea Level)

UWI: 0/2/N/68/W/2/0/NWSW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	07/07/2014		MIRU CONCORD # 3 WP 0/0, ND WH NU BOPS, TOO H TALLY 220 JTS, MIRU HYD TESTER PU 4-1/2 10.5 # PKR TIH SET PKR @ 6950' AND TBG @ 7005' TEST TO 1000 PSI TOO H LD PACKER SDFN.
2	07/08/2014		PU SN TIH W/ 225 JTS. RU CEMENTERS PUMP 30 SKS OF THERMAL 35, PUH CIRCULATED W/ MUD, SB 62 STANDS LD THE REST. RU WL RIH SHOT SQZ PERFS @ 4440 & 3840. PU CICR TIH SET IT @ 3870 SWI SDFN.
3	07/09/2014		RU SANJEL PUMP 560 SKS CLASS G, LEFT 3 BBLS ON TOP OF CICR. PUH CIRCULATED & TOO H, RU WL RIH CUT CSG @ 810, CIRCULATED GAS, ND BOP's UNLAND CSG NU TOO H LAYING DOWN CSG, CHANGE TOOLS TO 2 3/8 TIH DOWN TO 910, SWI SDFN.
4	07/10/2014		RU SANJEL PUMP 350 SKS OF TYPE 3 82 BBLS, TOO H LAYING DOWN TBG CLEAN EQUIPMENT ND BOP, RU WL PU 8.625 CIBP RIH TAG TOC @ 145 PUH SET CIBP @ 80 FT, PT CIBP TO 1000 PSI FOR 15 MIN HELD GOOD RDMO.
5	08/11/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 80'. Filled casing stub with 27 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.