

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UPRR 42 PAN AM "AO" #1

Project: COLORADO-WELD-NAD83-UTM13

Site: UPRR 42 PAN AM "AO" #1

Rig Name No: BASIC 1549/1549

Event: CONST- CAP WELL WORK

Start Date: 8/1/2014

End Date:

Spud Date: 11/25/1977

Active Datum: RKB @4,949.99usft (above Mean Sea Level)

UWI: NE/NE/0/2/N/67/W/35/0/0/6/0/N/990.00/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/13/2014		RU WARRIOR E-LINE - RIH VAUGHN ENERGY SERVICES GYRO TOOL & GYRO TO 7900' MAKING STOPS EVERY 100' RDMO
2	08/01/2014		MIRU Basic 1549.
3	08/04/2014		Kill well. ND well head. NU BOP. TOO H & EMI tbg. 11 jts good. 245 jts bad. RU Warrior. Run 3.81" gauge ring & tag fill @ 8050'. Set CIBP @ 7950'. Dump bail sand on CIBP. Run CBL from 7918' to surf. Cmt top @ 7030' No cmt uphole. SI. SDFN.
4	08/05/2014		ND BOP & tbg head. Unland csg. ND csg head. NU new 8 5/8" csg head. Reland csg & weld 4.5" N-80 bell nipple. Unland csg & stack out. NU BOP. PU 4560' of 1.66" tbg between csg & open hole. SI. SDFN.
5	08/06/2014		Finish PU 1.66" tbg to 5173'. Wait on cmt. RU Sanjel. Pump 20 bbls SMS. Pump 550 sks G cmt to cover from 5173' to 4237'. Could not pull 1.66" tbg. Back off tbg. Recovered 1 jt tbg. ND BOP. Pulled 130,000# to PU csg. Csg did not move. NU BOP. SI. SDFN.
6	08/07/2014		Run CBL from 5270' to 4074'. Showed cmt from 5210' to 4180'. PU 1.66" tbg. could not get past 180'. LD 1.66" tbg. Screw 4 1/5" csg sub into csg & land in slips. Weld N-80 bell nipple. NU BOP. Shoot 3 holes @ 1500'. Wait on cmt. Cmt with 800 sks Type III.
7	08/08/2014		ND cementing head. NU tbg head & BOP. PU 3 7/8" bit & PU new tbg to tag cmt @ 1410'. Drill soft cmt to 1450'. LD 2 jts tbg. SI. SDFN.