

US ROCKIES REGION

Anadarko Daily Summary Report

Well: STATE 5-16

Project:COLORADO-WELD-NAD83-UTM13

Site:STATE 18-16 PAD

Rig Name No:ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 8/13/2014

End Date:

Spud Date: 11/25/2008

Active Datum: RKB @5,176.00usft (above Mean Sea Level)

UWI: 0/1/N/68/W/16/0/SWNNW/6/PM/N/1,509.00/W/0/1,004.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	08/13/2014		MIRU ECWS #22 TBG/CSG=160 SCP=150 BLEW DOWN CONTROL WELL NDWH NUBOP EMI PROD TBG OUT NO BAD JNTS FOUND PU RBP TIH SET AT 5500' ROLL GAS TEST TO 1000# GOOD TEST SPOT SAND ON RBP TOO H NDBOP NDWH NUFV MIRU E-LINE SHOOT SQZ HOLES FROM 1490'-1491' RD C&CH
2	08/14/2014		OPEN WELL CONINUE TO C&CH MIRU SANJEL RU CEMENTING HEAD PUMP 10 BBLS MUD CLEAN, 5 BBLS FRESH 200 SKS TYPE III CEMENT DROP PLUG DISPLACE TO 1390'SD SWI ISIP-600 PSI SECURE LOC CREW TO YARD WOC
3	08/15/2014		STANDBY WOC MINIMUM OF 48 HOURS / ENGINEER
4	08/18/2014		WELL DEAD SCP=0 MIRU E-LINE RUN CBL FROM 1322-SURFACE TOC=574' RD E-LINE NDFV NUWH NUBOP TIH W/ ROCK BIT TAG CEMENT PU SWIVEL DRILL/CIRCULATE THROUGH CEMENT ROLL HOLE CLEAN TEST CSG TO 1000# GOOD TEST TOO H LD BIT PU RETRIEVING HEAD TIH SECURE WELL SDFN
5	08/19/2014		CONTINUE TIH TAG FILL CIRCULATE SAND OFF RBP RELEASE RBP TOO H PU NC XN TIH RELAND PROD TBG W/ 252 JNTS @ 7966.62' KB BROACH TO XN NDBOP NU NEW FLANGED MASTER VALVE TOP FLANGE TEST TO 5000# GOOD TEST SWI INSTALL PLUGS RDMO