



1.) Location recontouring as seen from main road.



2.) Location recontouring looking at Southeast corner.



- 3.) Location recontouring looking due West from Northwest midpoint. (Surface owner requests reclamation be extended to access road along the North in order to tie-in elevations but existing East/West pipeline running through has yet to be surveyed for buried depth).



- 4.) Straw bales along Western perimeter installed improperly, (twine should not be in contact with soil).



5.) Reclamation along Southern edge. Pad fill still visible. (Surface owner requests reclamation be extended past fencing.)