

Jay, Dave:

WPX Energy Rocky Mountain, LLC is requesting a CBL deferment on the Federal NER 533-32 located in the Section 5, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Federal NER 533-32
API:	05-045-21796-00
Location:	Section 5 T7S-R93W
Surface Csg:	9 5/8" set and cemented at 1178'
Production Csg Cement Date:	4 ½" @ 10,322' – cemented 8/8/14
Cement:	1105 sks
Cement top from survey:	3900' Estimated
Estimated top of gas:	7591' Estimated
Estimated Top Perf:	7592' Estimated
Temp Survey:	8/9/14 Attached
Volume to fill annular:	Hole remained full following cementing operations

Please let me know if you need additional information to approve this deferment. After deferment is received, WPX Energy will continue to monitor the bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

08/09/2014	02:00	6 HR	0 BBL	70 PSI
08/09/2014	08:00	12 HR	0 BBL	49 PSI
08/09/2014	20:00	24 HR	0 BBL	36 PSI
08/10/2014	20:00	48 HR	0 BBL	26 PSI
08/11/2014	20:00	72 HR	0 BBL	21 PSI