

PIONEER

NATURAL RESOURCES

Site Name: Harmon 42-6-17-53

Job Summary

Daily Report Detail

Start Dt	End Date	Status	Daily Summary
7/8/2014			Construction crew on location @ 06:30 am, Held Safety Meeting, Warm up Equipment, Crew completed work on Road placed marker stakes on sides of lease road, Installed Pit Liner & Fence, Location Pad is 99.9% complete, Moved some equipment to the Staging Area. End Day
7/9/2014			Construction Crew on Location @ 06:30 am, Held Safety Meeting, Warm up Equipment, Crew finish touch up on pad entrance and hauled dozers to LVF location. Coda mob equip. to location. End Day.
7/10/2014			Koda on location @ 0630 HRS, hold safety meeting, JSA. Measure, mark & stake out spot for mouse hole. Pick up auger bit to drill cellar hole set 4' cellar, pick up auger for mouse hole, drill & set 77' 13 3/8" casing, then drill conductor hole & set 85' of 16" conductor, back up cement truck & cement with 100' of concrete, 45 sacks of cement. Rig down drill & touch up location, move out. End day...

Head Count and Hours

Type	Company	Count	Reg Work (days)	OT Work Hours (days)	Total Work Hours (days)
Supervisor	Pioneer	2			0
Contractor	Sam Sisneros Operations LLC	50			0

Job Metrics

Type	Des	Value	Units	Progress Comp	Amt Remain	Percent Job Complete (%)	Cost To Date (Cost)

Safety Visit/Meetings

Type	Date	Des	Com