

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: UPRR 21 PAN AM "C" #1			
Project:COLORADO-WELD-NAD83-UTM13		Site:UPRR 21 PAN AM "C" #1	Rig Name No:BAYOU 20/20
Event: ABANDONMENT		Start Date: 8/8/2014	End Date: 9/9/2014
Active Datum: RKB @4,916.99usft (above Mean Sea Level)		Spud Date: 4/13/1971	
UWI: 0/3/N/66/W/11/0/SWNW/6/0/0/0/0/0/0/0			
Report No	Report Date	MD (usft)	24 Hr Summary
1	08/08/2014		MIRU WO RIG. PUMP AND TANK, SDFN. CREW TRAVEL TO YARD
2	08/09/2014		CREW TRAVEL TO LOC. BLOW DOWN WELL,KILL WELL W/ 20/20BBL, RD WH, NU BOPS/ WORK FLOOR. TOO H W/ 2 3/8 TBJ AND 5700'+/- OF SLIKELINE. LD SLIKELINE BARS. PU CASING SCRAPER, TIH TO 7840'. TOO H, CLOSE WELL, SDFN. CREW TRAVEL TO YARD
3	08/11/2014		CREW TRAVEL TO LOC. MIRU WIRELINE, RUN IN HOLE W/ CIBP. SET @7770'. TOO H, PRESSURE TEST TO 500psi FOR 15 MIN TEST GOOD,PU LOG TOOLS, LOG FROM 7760' TO 0. RD WIRELINE, RU SLIKELINE, RUN IN HOLE W/ GYRO. RD SLIKELINE, RU WIRELINE DUMP 2SX CEMENT PN CIBP,
4	08/11/2014		CREW TRAVEL TO LOC. MIRU WIRELINE SERV, RUN IN W/ PRERF GUNS. SHOOT HOLES @ 7230' AND 6640'. RDMO WIRELINE,PU CIBP. RU HYDROTESTER, TIH TO 6670' TESTING TBG TO 3000psi. SET CIBP. MIRU CEMENT COMPANY, PUMP 200SX, G. 13.5ppg, 1.71cf/sk.. RDMO CEMENT COMP.
5	08/13/2014		CREW TRAVEL TO LOC. OPEN WELL.MIRU WL.RUN IN HOLE AND TAG CEMENT@ 6050'.PULL OUT HOLE.PU PERFORATING GUNS. RUN IN HOLE.SHOOT HOLES @4730'AND4330'.RDWL. PU CIBP.TIH TO 4363'.MIRU CEMENTERS PUMP CEMENT 280sx, classG. 15.8ppg. 1.15cuft/sk. RDMU CEMENTERS.
6	08/14/2014		CREW TRAVEL TO LOC, TIH W TBG TO 1330FT, MIRU CEMENTERS PUMP BALANCE PLUG FROM 1330' TO 300'. 77sx, TYPE III,14.8ppg.1.33cf/sx. RDMO CEMENTERS, LD TBG ON TRAILER, CLOSE WELL CREW TRAVEL TO YARD
7	08/15/2014		CREW TRAVEL TO LOCATION. OPEN WELL, MIRU WIRELINE, FILL FOR TAG @ 266'. PULL OUT HOLE. PU CIBP, RUN AND SET PLUG @150'. RDMO WIRELINE. PRESSURE TEST PLUG TO 1000psi FOR 15 MIN,TEST GOOD, RDMO WO RIG, TO THE REYNOLDS 34-24.
8	09/09/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 110'. Filled casing stub with 19 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
9	09/09/2014		TIME : 18:00, ROUTE : N12, WINS: 76887, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002502, GATHERER: KMG, STATION: 007322, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.

COMMENTS:

08/11/14 - TOO H, W/ 20JNT, CICULATE WELL. TOO H. CLOSE WELL. CREW TRAVEL TO LOC.

08/13/14 - TOO H W 30 JNTS. REVERCE CIRCULATION TO CLEAN TBG, TOO H. CLOSE WELL, CREW TRAVEL TO YARD