

US ROCKIES REGION

Anadarko Daily Summary Report

Well: LOVELAND 8-3

Project:COLORADO-WELD-NAD83-UTM13

Site:LOVELAND 8-3

Rig Name No:ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 9/9/2014

End Date:

Spud Date: 10/10/2004

Active Datum: RKB @4,751.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/3/0/SENE/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	09/09/2014		MIRU TBG/CSG=200 BLEW DOWN CONTROL WELL NDWH NUBOP EMI PROD TBG 2 BAD JNTS PU RBP TIH SET AT 5500' ROLL GAS FROM WELL TEST CSG TO 2000#
2	09/10/2014		GOOD TEST SPOT SAND ON RBP TOO H W/ RETRIEVING HEAD SECURE WELL SDFN SCP=50 BLEW DOWN NDBOP NDWH UNLAND PROD CSG NU DUAL ENTRY EQUIP TIH W/ 1-1/4" TBG TO 2485' CIRCULATE HOLE CLEAN FOR 3.5 HRS PUMP 80 BBLS 9.5 PPG MUD PULL TBG UP TO 1500' SECURE WELL SDFN
3	09/11/2014		MIRU CEMENTERS PUMP 260 SKS TYPE III "G" CEMENT DISPLACE W/ 1.5 BBLS RD CEMENTERS TOO H W/ 1-1/4" TBG NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG @ 68000# NU NEW 5000# WH NUBOP LOAD CSG IN PREP FOR LOGGING SDFN WOC
4	09/12/2014		MIRU E-LINE SCP=SLIGHT VAC RUN CBL FROM 1650-SURFACE TOC=232' PU RETRIEVING HEAD TIH TAG SAND ON RBP CIRCULATE CLEAN LATCH ONTO AND RELEASE RBP TOO H PU NCXN TIH W/ TBG RELAND W/ 232 JNTS@ 7159' KB BROACH TO XN NDBOP (SEE REMARKS)