

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: MILLER 2-14			
Project:COLORADO-WELD-NAD83-UTM13		Site:MILLER 2-14	Rig Name No:ENSIGN 320/320
Event: ABANDONMENT		Start Date: 9/11/2014	End Date: 9/24/2014
Active Datum: RKB @4,898.00usft (above Mean Sea Level)		Spud Date: 12/7/1991	
UWI: SE/NE/0/3/N/68/W/14/0/SENE/6/PRIME/N/1,650.00/E/0/990.00/0/0			
Report No	Report Date	MD (usft)	24 Hr Summary
1	09/11/2014		MIRU ENSIGN 320, HAD TROUBLE (MUD) TP 800, CP 800, SCP 0, BDW, KILL W/ 40 BBLS, ND WH, NU BOPS, RU FLOOR, TALLY & PU 11 JTS, TAG FILL @ 7301' W/ 234 JTS, LOAD CSG W/ 100 BBLS, CO TO 7330', CANNOT PASS,TOOH & TALLY 234 JTS, TIH BLADE BIT+220 JTS, SWI, SDFN
2	09/12/2014		TIH 15 JTS, RU P.SWIVEL, HARD TAG @7327', CANNOT PASS, METAL SHAVING IN RETURNS, RD P.SWIVEL, TOO H 235 JTS, MIRU WIRELINE, RIH GAUGE RING, WELL KICKED, WIRELINE PARTED, WELL FLOWING @500 PSI, CANNOT KILL, BDW TO 0 PSI, TIH FISHING TOOLS, (SEE-REMARKS)
3	09/15/2014		MIRU WL, RIH GAUGE RING TO 7350', POOH, RIH CIBP & SET @7300', POOH, RIH DUMP BAILER, DUMP 2 SX CMT ON CIBP, POOH, RIH CIBP & SET @6910', POOH, TIH 222 JTS @6906', CIRC. GAS OUT, PRESS.TEST CIBP TO 1K/15 MIN.(GOOD) MIRU CEMENTERS, (SEE-REMARKS)
4	09/16/2014		LD 88 JTS, RD FLOOR, ND BOPS, ND WH, MIRU WIRELINE, NU T ON 4-1/2" CSG, RIH 4-1/2" JET CUTTER, TAG TOC @3940' PU & CUT CSG @870', POOH, RDMO WL, C&CH, UNLAND & STACK OUT CSG, NU SURFACE EQUIP. & BOPS, LD 21 JTS 4-1/2" CSG, (SEE-REMARKS)
5	09/17/2014		MIRU WIRLEINE, RIH 8-5/8" CIBP, TAG TOC @108', PU & SET 8-5/8" CIBP @ 80', RDMO WIRELINE, PRESS. TEST CIBP TO 1K/15MIN (GOOD) RDMO ENSIGN 320
6	09/24/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 80'. Filled casing stub with 39 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
7	09/24/2014		TIME : 17:30, ROUTE : W22, WINS: H5110, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 36144534, GATHERER: DCP, STATION: 232282, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.

REMARKD:

09/12/14 - TAG FISH @220', RETRIEVED 5' OF WIRELINE-PULLED OUT OF ROPE SOCKET, TIH OVERSHOT, TOO H FISH, SWI, SDFN

09/15/14 - PUMP 25 SX OF CLASS "G" CMT, PUMP 25.5 BBLS DISPLACEMENT, RD CEMENTERS, LD 14 JTS, CIRC. CLEAN, TOO H LD 63 JTS, EOT @4500', RU CEMENTERS, PUMP 50 SX CLASS "G" CMT, PUMP 16.5 BBLS DISPAACEMENT, RDMO CEMENTERS, TOO H LD 23 JTS, CIRC. CLEAN, TOO H SB 40, SWI, SDFN

09/16/14 - TIH 31 JTS 2-3/8" TBG, EOT @964', MIRU CEMENTERS, MIX & PUMP 270 SX TYPE 3, PUMP DISPLACEMENT, RDMO CEMENTERS, TOO H LD 31 JTS TBG, RD FLOOR, ND BOPS & SURFACE EQUIP. PUT CAP ON SURFACE HEAD, SWI, SDFN