

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: WARDELL UPRR 31-29 #3

Project: COLORADO-WELD-NAD83-UTM13

Site: WARDELL UPRR 31-29 #3

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 9/15/2014

End Date: 10/8/2014

Spud Date: 2/20/1988

Active Datum: RKB @4,895.99usft (above Mean Sea Level)

UWI: 0/3/N/65/W/29/0/NENW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	09/15/2014		MIRU, WAITED ON PUMP & TANK, RIG UP EQUIPMENT BLOW DOWN WELL & KILL IT W 40 BBLS, ND WH NU BOP'S, TALLY OUT 230 JTS 2 3/8, SWI SDFN.
2	09/16/2014		RU WL RIH W/ GAUGE RING, PU CIBP RIH SET IT @ 6900, RU TESTER TEST TBG IN HOLE, CIR GAS OUT; TEST CIBP & CSG TO 1000 PSI TEST OK, RU SANJEL PUMP 30 SKS OF THERMAL 35 8 BBLS, TOO H , RU WL RIH W/ PERF GUN SHOT HOLES @ 4930 & 4330, PU CICR RIH SET IT @ 4360,
3	09/17/2014		RU CEMENTERS; PUMPED 470 SKS 96 BBLS, LEFT 3 BBLS ON TOP OF CICR, TOO H LAYING DOWN TBG, RU WL PU JET CUTTER RIH CUT CSG @ 1260, CIR GAS OUT; ND BOP UNLAND CSG NU BOP, TOO H W/ 4 1/2 CSG, TIH W/ 43 JTS SWI SDFN.
4	09/18/2014		RU SANJEL PUMPED 520 SKS OF TYPE 3, RD CEMENTERS TOO H, ND BOP'S, RU WL RIH TAG TOC @ 260 FT PUH SET 8 5/8 CIBP @ 80 FT, PT TO 1000 PSI TEST OK, RDMO.
5	10/07/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 71'. Filled casing stub with 37 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
6	10/08/2014		TIME : 11:00, ROUTE : E15, WINS: 76939, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003382, GATHERER: DCP, STATION: 222522, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.