

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: UPRR 50 PAN AM D7

Project:COLORADO-WELD-NAD83-UTM13

Site:UPRR 50 PAN AM D#7

Rig Name No:ENSIGN 320/320

Event: RE ENTER

Start Date: 9/29/2014

End Date: 10/21/2014

Spud Date: 10/29/1985

Active Datum: RKB @5,027.99usft (above Mean Sea Level)

UWI: SW/NW/0/1/N/66/W/3/0/0/6/0/N/1,845.00/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	09/29/2014		MIRU ENSIGN 320, 0 PSI ON WELL, NU 5K WH, NU BOPS, PU 4-3/4" BLADE BIT & TOOLS, PU 3 3-1/2" DRILL COLARS, PU 2 JTS, TAG CMT @ 161', EST. CIRC, DRILL OUT CMT, FALL THRU @ 310', TIH, TAG CMT @ 916', DRILL OUT CMT TO 1050', LD 1 JT, SWI, SDFN
2	09/30/2014		PU 1 JT W/ P. SWIVEL, TAG CMT @1050', EST. CIRC. DRILL OUT TO 1150', RD P. SWIVEL, TOO, REPLACE BIT, TIH, RU P. SWIVEL, DRILL CMT FROM 1150' TO 1300', LD 1 JT, SWI, SDFN
3	10/01/2014		DRILL OUT CMT FROM 1300', FELL THRU @1420, RD P. SWIVEL, TIH, TAG CIBP @4635', CIRC. CLEAN, TOO, 136 JTS + 12 DRILL COLLARS, MIRU VES, RIH GYRO TO 4635' TO SURFACE, PT CSG TO 500 PSI/15 MIN.(GOOD) MIRU WL, RIH CBL TO 4635 TO SURFACE, SWI, SDFN
4	10/02/2014		TIH SCRAPER TO 1884', TOO, TIH OPEN ENDED TO 4630', MIRU CEMENTERS, PUMP 30 SX PLUG, PU C&CH, TOO, MIRU WL, SHOOT 2-3 SPF SQZ HOLES, TIH CIRC, EST. CIRC, MIRU CEMENTERS, PUMP 280 SX SQZ, PU C&CH, TOO, MIRU WL, CUT CSG @505', UNABLE TO PULL FREE, SWI,
5	10/03/2014		NU BOPS, RU FLOOR, TIH OPEN ENDED, TAG CMT @ 1047' W/ 34 JTS, MIRU CEMENTERS, MIX & PUMP 150 SX BALANCE PLUG TO SURFACE, RD CEMENTERS, TOO, 30 JTS, RU CEMENTERS, PUMP ADDITIONAL 7 SX, WASH UP, TOO, 4 JTS, RD FLOOR, ND BOPS & WH, RDMO ENSIGN 320
6	10/21/2014		Crew travel, safety. Dug up surfave casing. Cut casing 6' below GL. Tagged @ surface in 4-1/2 and 8-5/8. Capped casing with metal plate containing well info. Backfilled.
7	10/21/2014		TIME : 12:00, ROUTE : N/A, WINS: H8818, PROJECT TYPE: RE-ENTRY P&A, PROD: NB/CD, BATT#: NONE, GATHERER: N/A, STATION: N/A, LINE : N/A, COMMENTS: RE-P&A'd OFFLINE.