

US ROCKIES REGION

Anadarko Daily Summary Report

Well: PREMIUM TURKEY FARMS B#1A

Project: COLORADO-WELD-NAD83-UTM13

Site: PREMIUM TURKEY FARMS B#1A

Rig Name No: LEED 723/723

Event: ABANDONMENT

Start Date: 9/23/2014

End Date: 10/22/2014

Spud Date: 8/29/1973

Active Datum: RKB @4,998.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/22/O/NENE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	09/23/2014		MIRU LEED 723, KILL WELL TP-100, CP-150, SP-0, ND WH, NU BOP, TOO H, SDFN
2	09/24/2014		RIH W/WL & GR(4.5" & 2.875") TAG @ 6400', RIH W/CIBP SET @ 6400' PER BRENT MARCHANT, TIH W/196JTS 1.66" TBG SET @ 6397', PUMP CEMENT PLUG(15.8PPG, 1.36YIELD) FROM 6400'-4930', PUH TO 4730', RO, TOO H, SDFN
3	09/25/2014		RIH W/WL TAG TOC @ 5100', RIH W/WL & RUN CBL 4700' TO SURFACE, RIH SET CIBP @ 4700', PT CIBP TO 1000# FOR 15MIN, TIH W/145JTS 1.66" TBG SET @ 4700', CIRCULATE, PUMP 40SX CEMENT MIXED @ 15.8PPG(1.15YIELD), PUH TO 3800' & RO, TOO H, SDFN
4	09/26/2014		RIH TAG TOC, RIH CUT CSG @ 1300', CIRCULATE, ND BOP, ND WH, UNLAND CSG, NU WH, NU BOP, TOO H LD 4.5" CSG, TIH W/1.66" TBG TO 1400', CIRCULATE, PUMP CMT, BOTH RETURN LINES PLUGGED OFF HAD TO SHUT DOWN TO PROTECT FOX HILLS, PUH & RO, TOO H, SDFN
5	09/29/2014		TIH TAG TOC CMT @ 710', CIRCULATE, WOC, PUMP 280SX CMT @ 14.8PPG, PUH TO 120', CIRCULATE CLEAN, TOO H, SDFN
6	09/30/2014		ND BOP, RIH W/WL TAG CMT @ 20', PT CIPB TO 1000# FOR 15 MIN, WOO, RDMO
7	10/22/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Cement at surface, no additional cement necessary. Capped casing with metal plate containing well info. Backfilled.
8	10/22/2014		TIME : 17:00, ROUTE : W16, WINS: 74476, PROJECT TYPE: P&A, PROD: NB/CD/J, BATT#: 34002425, GATHERER: KMG, STATION: 7632, LINE : N/A, COMMENTS: RE-P&A'd OFFLINE.