

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: SEKICH FARMS 19-7L			
Project:COLORADO-WELD-NAD83-UTM13	Site:SEKICH FARMS 19-7L	Rig Name No:LEED ENERGY SERVICES CORP./723	
Event: ABANDONMENT	Start Date: 10/16/2014	End Date: 11/11/2014	Spud Date: 7/30/1993
Active Datum: RKB @4,912.99usft (above Mean Sea Level)		UWI:	
Report No	Report Date	MD (usft)	24 Hr Summary
1	10/16/2014		MIRU LEED 723, KILL WELL TP-950, CP-950, SP-0, ND WH, NU BOP, TOO H, RIH W/GUAGE RING, RIH W/CIBP SET @ 6920', SDFN
2	10/17/2014		RIH W/CBL FROM 6920' TO 2400' THEN RAN INTO AIR, TIH TO 2500', CIRCULATE, TOO H, RIH W/CBL CONTINUE TO LOG TO SURFACE, TIH TO 6920' W/231JTS 2.375"TBG, PT CIBP TO 1000# FOR 15MIN, PUMP 45SX CMT(15.8PPG) FROM 6920' TO 6400', TOO H, SDFN
3	10/20/2014		Finished TOO H loaded csg PT csg to 1000/15 mins held good. RU Warrior WL RIH tag TOC @ 5820'shot SQ holes @4250' & 3855' RDWL TIH set CICR @ 3896' broke circulation RU Sanjel pumped 20 bbls SMS & 160 sks class G 15.8 ppg, 1.15 cf/sk CMT SEE REMARKS
4	10/21/2014		TOOH LD 855' of csg, RD/RU tools waited for cementers, Sanjel not able to make it today SWI SDFN.
5	10/22/2014		TIH 960' of tbg circulated well RU Sanjel pumped 210 sks Type 3 CMT 14.8 ppg, 1.33 cf/sk RD Sanjel PUH rev circulation @ 120' WOC 4 hrs TIH tag TOC @ 580' TOO H LD tbg SWI SDFN
6	10/23/2014		TIH to 570' circulated well RU Baker pumped 80 sks Type 3 CMT 14.8 ppg, 1.34 cf/sk RD Baker TOO H circ clean @ 120' LD tbg WOC 4 hrs TIH tag TOC @ 360' ok by Tyler Davis. (waited for roustabout crew to dig around wellhead) NDBOP NU WH SDFN
7	10/24/2014		ND spool RU Warrior WL RIH set 8 5/8 CIBP @ 80' RDWL NU spool to PT plug, surface head was leaking ND spool dug out replaced surface head NU spool PT CIBP to 1000/15 mins held good RD Leed 723
8	11/11/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 60'. Filled casing stub with 26 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
9	11/11/2014		TIME : 13:00, ROUTE : N27, WINS: H5080*, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 36144501, GATHERER: DCP, STATION: 213601, LINE : N/A, COMMENTS: P&A'd OFFLINE.

REMARKS:

10/20/14 - Displaced 3 bbls of cmt on top of CICR RD Sanjel TOO H SB 960' of tbg LD rest of it. RU Warrior WL RIH jet cut csg @ 850' RDWL circulated well, NDBOP & WH dig out surfaced wellhead worked csg up to get it out of the slips, had to tight back drill line & pull to 110K unlanded csg NU spool & BOP SWI SDFN.