

**Well Name:** WPX ENERGY RMT.  
**Well Name:** FED BCU-542-30-198  
**Pad Name:** FED BCU-33-30-198  
**Legal Description:** Sec30T1NR98W  
**Unit:** Barcus Creek Federal Unit  
**Unit #** COC060831  
**COGCC #** 96850  
**API #** 05-103-11996-00  
**County:** Rio Blanco  
**Field:** Sulphur Creek  
**Field #** 80090

**Rig Name and Number:** CYCLONE 29  
**WPX Supervisor:** TOM BOWEN  
**Phone number at rig:** 970-778-2201

**RECEIVED**

SEP 03 2014

**COGCC**



02056015

This notice, sent on	09/03/2014	is to inform you that WPX E
ran and cemented	9.625 SURFACE	casing.
Depth casing landed	3,334'	
Volume pumped	lead 146.6/ tail 73.3/ tail 270.5	
Sack of cement used	465/210/775	
Cement density	12.8/12.8/12.8	
Yield cubic ft/sack	1.77/1.96/1.96	
Stages	2	
Lift Pressure	645 2 bbl/min/ 390 2bbl/min	psi
Bumped plug	YES/YES	
Bump pressure	1125 1st/ 1807 2nd	psi
Floats held	YES/YES	
Returns	FULL/FULL	
Losses	0	

Additionally:

Excess cement 30/60%. 51 bbls cement back 1st / 100 bbls cement back 2nd. Fell 28'. Topped out with 3.4 bbls 15.6# cement. Also topped out 40' BCU 23-30-198 with excess cement from 2nd stage.

103-11995