

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-BOHLING FEDERAL 10-7A

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-BOHLING FEDERAL 10-7A

Rig name no.: CONCORD 3/3

Event: ABANDONMENT

Start date: 11/10/2014

End date: 12/1/2014

Spud date: 7/20/2001

Active datum: RKB @4,855.99usft (above Mean Sea Level)

UWI: NW/SE/0/2/N/66/W/7/0/0/6/0/S/2,080.00/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	11/10/2014		MIRU SLICKLINE, FISHED OUT TOOLS, RIH W/ DUAL PPS GAUGES TO RUN A GRADIENT TO SIT ON BOTTOM FOR 15 MIN, THEN SIT @ EVERY 1000 FOR 5 MIN COMING OUT, RD SLICKLINE, MIRU, CONCORD RIG 3, KILL WELL, ND WH NU BOP, TALLY OUT 30 STANDS, SWI SDFN.
2	11/11/2014		TOOH W/ 188 JTS, RU WL RIH W/ 4.5 GAUGE RING, PU CIBP RIH SET IT @ 7720, RU TESTER PU SN TEST IN 246 JTS FOUND 1 HOLE, CIR GAS PT CSG TO 1000 PSI TEST OK, RU SANJEL PUMP 70 SKS OF THERMAL 35, PUH HOOK UP SANJEL PUMP 70 SKS OF G 14.3 BBLS, PUH TO 3940 CIR.
3	11/12/2014		TAG TOC @ 3980, TOOH SB 21 STANDS, RU WL RIH CUT CSG @ 1210, CIR GAS ND BOP UNLAND CSG NU, TOOH W/ 4 1/2 CSG, TIH W/ 21 STANDS TO 1320, RU SANJEL PUMPED 10 BBLS OF SAPP + 230 SKS OF TYPE 3, TOOH SWI SDFN.
4	11/13/2014		STARTED EQUIPMENT THAW OUT BOP, TIH TAG TOC @ 454 LD TAG JTS & ND BOP's, RU WL RIH SET 8 5/8 CIBP @ 80 FT, PT CIBP TO 1000 PSI TEST OK, RDMO.
6	12/01/2014		TIME : 17:00, ROUTE : E31, WINS: 75111, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002747, GATHERER: KMG, STATION: 11208, LINE : N/A, COMMENTS: P&A'd OFFLINE. NB/CD never completed.
5	12/02/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 81'. Filled casing stub with 32 bags 5000# cement. Capped casing stub with a metal plate containing well info. Backfilled.