

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-RADEMACHER 14-30

Project: COLORADO-WELD-NAD83-UTM13

Site: RADEMACHER 14-30 PAD

Rig name no.: ECWS 7/7

Event: ABANDONMENT

Start date: 11/17/2014

End date: 12/4/2014

Spud date: 1/18/1995

Active datum: RKB @4,857.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/30/0/SESW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	11/17/2014		MIRU ECWS 7. SDFN.
2	11/18/2014		Control well. NDWH. NUBOP. TOOH & tally. RU Coretech. Ran Gyro survey from 0-7372. RU Warrior. Set CIBP at 6970. SDFN.
3	11/19/2014		TIH. Hydrotest tbg to 3000. EOT = 6965. Circ. Test csg to 1000. Held good. RU Sanjel. Pumped 20 sx Type 1 cement. TOOH & LD tbq. EOT = 4900. Pumped 50 sx Type 2 cement. TOOH. SDFN.
4	11/20/2014		TIH. Tag cement at 4022. EOT = 4012. RU Sanjel. Pumped 25 sx Type 2 cement. TOOH. SDFN.
5	11/21/2014		RU Pioneer. Jet cut csg at 930. NDBOP. Unland csg. NUBOP. TOOH & LD csg. TIH w/ tbq. EOT = 1025. RU Sanjel. Pumped 200 nsx Type 3 cement. TOOH & LD tbq. SDFN.
6	11/24/2014		NDBOP. RU Warrior. Tag cement at 330. Set 8 5/8 CIBP at 100. NUWH. Test CIBP to 1000 PSI for 15 min. Held good. RDMO.
7	12/04/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 99'. Filled casing with 41 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
8	12/04/2014		TIME : 13:00, ROUTE : W24, WINS: 74633, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003659, GATHERER: KMG, STATION: 46672, LINE : N/A, COMMENTS: P&A'd OFFLINE.