

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-RADEMACHER 13-30

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-RADEMACHER 13-30

Rig name no.: ECWS 7/7

Event: ABANDONMENT

Start date: 11/10/2014

End date: 12/4/2014

Spud date: 1/24/1995

Active datum: RKB @4,857.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/30/0/SWSW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	11/06/2014		MIRU SUMMIT SL RIH TAG @ 7219' COULD NOT FISH TOOLS
2	11/10/2014		MIRU ECWS #7 800/800/0 Blew down well & controlled it. NDWH-NUBOP RU work floor, TOO H tally out 224 jts SWI drained pump & lines SDFN
3	11/11/2014		CP:200,SP:0 Blew down well RU Warrior WL RIH G-ring to 7050' set 3 1/2 CIBP @ 6910' RDWL loaded csg PT CIBP to 1000/15 mins held good RU H-S tester TIH tested tbg in to 6910' circulated well twice to get gas out RD tester circulated well LD 5 jts SWI SDFN
4	11/12/2014		RU Sanjel. EOT = 6905. Pumped 20 sx G cement w/ 20% SF. TOC = 6375. TOO H & LD tbg. EOT = 4950. Pumped 60 sx G cement. TOO H. SDFN.
5	11/13/2014		TIH. Tag cement at 3897. TOO H & LD tbg. RU Warrior. Jet Cut csg at 930. Circ. Dig out WH. NDBOP. Unland csg. NUBOP. TOO H & LD 930' csg. SDFN.
6	11/14/2014		TIH to 1025. RU Sanjel. Pumped 180 sx Type 3 cement. TOO H. SDFN.
7	11/17/2014		NDBOP. RU Warrior. Tag cement at 304. Set 8 5/8 CIBP at 95. NUBOP. Test CIBP to 1000 PSI for 15 min. Held good. NDBOP. RDMO.
8	12/04/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 100'. Filled casing with 43 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
9	12/04/2014		TIME : 15:30, ROUTE : W24, WINS: 74635, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003711, GATHERER: KMG, STATION: 8101, LINE : N/A, COMMENTS: P&A'd OFFLINE.