

US ROCKIES REGION

Anadarko Daily Summary Report

Well: PEPPLER 4-30

Project: COLORADO-WELD-NAD83-UTM13

Site: PEPPLER 4-30 PAD

Rig name no.: BASIC 1549/1549

Event: ABANDONMENT

Start date: 11/12/2014

End date: 12/4/2014

Spud date: 12/3/2006

Active datum: RKB @4,892.00usft (above Mean Sea Level)

UWI: 0/3/N/67/W/30/0/NW/NW/6/0/N/701.001402/W/0/470.00094/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	11/12/2014		MIRU Basic 1549. Kill well. ND well head. NU BOP. TOO. RU Warrior. Run 3.81" gauge ring to 7260'. Set CIBP @ 6900' . TIH w/60 stds. SI. SDFN.
2	11/13/2014		Finish TIH w/tbg to 6900'. RU Sanjel. Spot 30 sks Thermal 35 cmt from 6900' to 6400' . LD tbg to land @ 4400'. RU Sanjel. Spot 30 sks G cmt from 4400' to 4000' . LD tbg. RU Warrior. Cut csg @ 870' . Circ well. ND Unland well. NU. LD csg. SI. SDFN.
3	11/14/2014		TIH w/tbg to 970'. RU Sanjel. Spot plug from 970' to 500' w/120 sks Type III cmt. LD tbg. NU BOP. Wait on cmt. RU Warrior. PU CIBP. Did not tag @ 700'. NU BOP. PU tbg to tag @ 850' . Circ green cmt from well. SI. SDFN.
4	11/15/2014		RU Sanjel. Spot plug from 850' to 405' w/150 sks Type III cmt. LD tbg. SI. SDFN.
5	11/17/2014		ND BOP. RU Warrior. Tag cmt top @ 405' . Set 8 5/8" CIBP @ 80' . NU BOP. Test CIBP to 1000 psi. OK. ND NOP. RDMO.
6	12/04/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 71'. Filled casing with 28 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
7	12/04/2014		TIME : 18:30, ROUTE : W24, WINS: 91920, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003884, GATHERER: KMG, STATION: 11203, LINE : N/A, COMMENTS: P&A'd OFFLINE.