

Zach Toellner  
HES Professional

**Marathon Oil Company**  
1501 Stampede Ave, Rm 2123  
Cody, WY 82414  
Telephone 307.527.2155 Mobile 970.260.0772  
zjtoellner@marathonoil.com



Carlos Lujan  
Colorado Oil and Gas Conservation Commission  
796 Megan Ave., Suite 201  
Rifle, CO 81650

**Re: 697-21A Condensate Dump Line Pressure Test Record, Spill Tracking # 400745229**

December 18<sup>th</sup>, 2014

Dear Mr. Lujan:

Per your verbal request during our conversation on December 16, 2014, Marathon Oil respectfully submits the attached record of the most recent pressure testing event on the 697-21A condensate dump line.

The first page of the records is a printout from our COGZ system, which maintains and automatically generates work orders for pre-scheduled maintenance events, including annual pressure testing of flow lines in our Piceance Operations. The second page consists of our operator's hand written field notes during the pressure test, which verify start and end times and pressures held.

This record verifies that Marathon Oil pressure tested this line within the previous year prior to the loss of containment on this line that was reported to the COGCC on December 3, 2014.

Please contact me with any questions, comments, or concerns.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Zach Toellner'.

Zach Toellner  
HES Professional

Attached:

697-21A Pressure Test Records

135-175

>Done*	WO*	Equipment*	Description	Description	Employee	Type	Task#	WO Comment
5/6/2014	9,672	697-21A WTR TANK 1	697-21A WATER TANK 1	TESTED FLOWLINE FROM SEPERATOR TO TANK.	RT 2	UN	9999	
5/6/2014	9,671	697-21A COND TANK	697-21A CONDENSATE TANK	TESTED FLOWLINE FROM SEPERATOR TO TANK.	RT 2	UN	9999	
5/5/2014	9,673	697-21A WTR TANK 2	697-21A WATER TANK 2	TESTED FLOWLINE FROM SEPERATOR TO TANK.	RT 2	UN	9999	
4/2/2013	9,010	697-21A-23 WELL SEP	697-21A-23 WELL SEPARATOR	SEPARATOR CLEAN OUT AND RUPTURE DISC INSPECTION/REPLACEMENT	RT 2	UN	9999	

819.65

28C Oil Test start 130 PSI  
10:00 - 10:10 12/30 PSI

21A H<sub>2</sub>O Test

St 10:30 129 PSI  
End 10:40 129

Seal off 1428 ON 1830

Oil Test 115 PSI

St 1050 115 PSI

End 11:00

23X H<sub>2</sub>O Test

St 11:20 130

End 11:40 130

Seal off 1447 ON 1924

Oil Test ~~1147~~

St 11:35 130

End 11:45 130

5/8/14

18A 18

23X EPCO witness

5/9/14

Friday meeting

Take over route 1

13C Pressure test

Flow lines

H<sub>2</sub>O

Start 915 140 PSI

End 925 140

Oil seal off 1762

Oil seal on 1771

Start 9:40 105 PSI

End 9:50 104 PSI

26A Flow line Pressure Test

Start 1040 120

Stop 1050 120

Oil

Seal off 1757

Seal ON 1876

Start - 10:55 110

Stop - 11:05 110

26A 12 1/2 oil Dump  
Trim + seal leaking

Water Line  
21A  
Condensate  
Dump Line