

From: [Craig Burger - DNR](#)
To: ["Jennifer Lind"](#)
Cc: [Jay Krabacher - DNR](#)
Subject: RE: Ursa Valley Farms L 44C-11-06-92 CBL Delay Request
Date: Wednesday, December 24, 2014 9:31:00 AM

Jennifer,
Ursa can defer running the CBL on this well.
Just a reminder: the NTO requires monitoring the bradenheads of all wells on the pad until the CBL is run.
Merry Christmas! There won't be anyone in the office Thursday or Friday. You can reach us on our cell phones if you need assistance.

Craig Burger
Northwest Area Engineer



P 970.625.2497 Ext.2 | F 970.625.5682 | C 970-319-4194
796 Megan Ave., Suite 201, Rifle, CO 81650
craig_burger@state.co.us | www.colorado.gov/cogcc

From: Jennifer Lind [mailto:jlind@ursaresources.com]
Sent: Wednesday, December 24, 2014 8:39 AM
To: Craig Burger - DNR
Subject: FW: Ursa Valley Farms L 44C-11-06-92 CBL Delay Request

Good morning Craig, it looks like Jay is out of the office. If you have a chance, would you please review this CBL Delay Request?

Thank you and Merry Christmas!
Jennifer

From: Jennifer Lind
Sent: Wednesday, December 24, 2014 8:38 AM
To: 'Krabacher - DNR, Jay'
Subject: Ursa Valley Farms L 44C-11-06-92 CBL Delay Request

Jay,

Ursa Operating Company, LLC is requesting a CBL deferment on the Valley Farms L 44C-11-06-92 described below. A temperature survey was run following cementing the 4-1/2" production casing on the subject well and is attached.

Pad: Valley Farms L
Well: Valley Farms L 44C-11-06-92
API No.: 05-045-22368
Permit No.: 400537510

Location: SE/SE, Section 11, T6S, R92W of the 6th PM
Surface Casing: 8-5/8" set and @ 996' with 265 sacks

Production Casing: 4-1/2" set and cemented @ 7277' with 865 sacks
Date Cemented: 12/20/14
TOC from survey: 1100'
Top of Gas: 4,631'
Temp Survey Run date: 12/20/14
Volume to fill annulus: 0 Bbls
72 hour Bradenhead Pressure Monitoring Results: 0 psig
Updated Bradenhead Pressure, if changed from 72 hour reading: 0 psig

After deferment of the CBL is approved, Ursa will continue to monitor the Bradenhead pressure until the CBL is run and notify if pressure exceeds 150 psig.

Bradenhead Monitoring

Duration	BHP	Time	Date	Annular Fluid Bbls
6 hours	0	23:06	12/20/14	0
12 hours	0	05:06	12/21/14	0
24 hours	0	17:06	12/21/14	0
48 hours	0	17:06	12/22/14	0
72 hours	0	17:06	12/23/14	0

A Form 4 Sundry has been submitted with the temp log .pdf and .las files (Doc # 400759029).
Merry Christmas!

Jennifer Lind
Regulatory Analyst – Rockies
Ursa Operating Company, LLC
1050 17th St., Suite 2400
Denver, CO 80265

Office: 720-508-8362
Cell: 303-406-1117
jlind@ursaresources.com

