

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ERICKSON BIRKLE P25- 6JI

Project:COLORADO-WELD-NAD83-UTM13

Site:ERICKSON BIRKLE P25- 6JI

Rig name no.:BASIC 1549/1549

Event: ABANDONMENT

Start date: 11/17/2014

End date: 12/9/2014

Spud date: 3/17/2000

Active datum: RKB @4,806.99usft (above Mean Sea Level)

UWI:

Report no.	Report date	MD (usft)	24 hr summary
1	11/15/2014		RU Summitt Wireline. Pull BS & tag fill @ 7759'. Run gyro . Run pressure survey. SI. SDFN.
2	11/17/2014		MIRU Basic 1549. Had to have cat spot rig. Kill well. ND well head. NU BOP. TOO H & tally tbg. SI. SDFN.
3	11/18/2014		RU Warrior. Run 3.81" gauge ring to 7730'. Set CIBP @ 7660' . Dump bail 2 sks cmt on top of CIBP. Shoot squeeze holes @ 6720' & 6320' . Set retainer @ 6330' . PU stinger & TIH. Hydrotest tbg to 6000 psi while TIH. SI. SDFN.
4	11/19/2014		Wait on cementers. RU Sanjel. Squeeze Niobrara from 6720' to 6320' w/110 sks 50/50 pozmix cmt w/20% silica flour . TOO H. RU Warrior. Shoot squeeze holes @ 4610' & 4000' . Set retainer @ 4010' . PU stinger & TIH. SI. SDFN.
5	11/20/2014		RU Sanjel. Squeeze from 4610' to 4000' w/160 sks G cmt. LD tbg. RU Warrior. Cut off csg @ 1100' . Circ well. ND BOP. Unland csg. NU BOP. LD csg. TIH w/tbg to 1200'. SI. SDFN.
6	11/21/2014		RU Sanjel. Spot 160 sks Type III cmt from 1200' to 260'. ND BOP. Wait on cmt. RU Warrior. Tag cmt top @ 260' . Set 8 5/8" CIBP @ 80' . NU BOP. Test CIBP to 1000 psi. OK. ND BOP. RDMO.
7	12/09/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 79'. Filled casing with 34 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
8	12/09/2014		TIME : 10:30, ROUTE : W11, WINS: 88564, PROJECT TYPE: P&A, PROD: JSND, BATT#: 36155316, GATHERER: KMG, STATION: 30818, LINE : N/A, COMMENTS: P&A'd OFFLINE.