

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: WM. JOSEPH EDWARDS G.U. 1

Project: COLORADO-WELD-NAD83-UTM13

Site: DEL CAMINO 19-26 PAD

Rig name no.: LEED 723/723

Event: ABANDONMENT

Start date: 11/3/2014

End date: 12/5/2014

Spud date: 9/7/1974

Active datum: RKB @4,952.99usft (above Mean Sea Level)

UWI: 0/3/N/68/W/26/0/SWSE/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	11/03/2014		MIRU LEED 723, BLOW WELL DOWN, SDFN
2	11/04/2014		KILL WELL TP-500, CP-500, SP-50, ND WH, NU BOP, TOO, RIH W/GR TO 7690', RIH W/CIBP SET @ 7620', RIH W/DUMP BAILER & 2SX CMT ON CIBP, RIH W/CIBP SET @ 7200', RIH W/CBL & LOG WELL UNABLE TO DUE TO GAS, SDFN
3	11/05/2014		TIH W/230 JTS 2.375" TBG, CIRCULATE GAS OUT, PT CIBP TO 1000# FOR 15MIN, TOO, RIH W/CBL & LOG WELL, RIH W/CMT DUMP BAILER & DUMP 2SX CMT ON CIBP @ 7200', RIH & SHOOT PERFS @ 7080' & 6680', RIH & SET CIRC @ 6710', SDFN
4	11/06/2014		WAIT ON HYDROTESTER, TIH W/STINGER & 214JTS 2.375"TBG, CIRCULATE(DID NOT LOOSE ANY RETURNS), WAIT ON SANJEL, PUMP 145SX CMT(13.5PPG) FROM 7080' TO 6680', TOO, SDFN
5	11/07/2014		RIH SHOOT SQZ HOLES @ 4500' & 3900', RIH SET CIRC STACKED OUT 100' FROM SQZ HOLES, TRIED TO COME OUT & GOT STUCK SET CIRC @ 3555', TIH W/BIT & 113JTS 2.375" TBG, DRILL OUT CIRC,CIRCULATE, TOO, SDFN
6	11/10/2014		TIH W/CIRC & 126JTS 2.375" TBG, SET & CIRCULATE, PUMP 240SX CMT(15.8PPG) FROM 4500' TO 3750', PUH TO 1100', CIRCULATE HOLE CLEAN, TOO, RIH & SHOOT SQZ HOLES @ 920' & 520', SDFN DUE TO HIGH WIND
7	11/11/2014		THAW BOP & LINES, TIH W/CIRC & 18JTS 2.375" TBG, SET @ 562', CIRCULATE, PUMP 63SX CMT (PARTIAL RETURNS), CEMENTERS HAD PUMP ISSUES WAS UNABLE TO RECOVER, TOO, ATTEMPTED TO SQUEEZE WAS UNABLE TO DUE TO LINES FROZE, SDFN
8	11/14/2014		TIH, CIRCULATE, RIH & CUT CSG @ 210', ND BOP, ND WH, ATTEMPTED TO UNLAND CSG WAS UNABLE TO UNLAND CSG, NU BOP, ATTEMPTED TO CIRCULATE UNABLE TO CIRCULATE, WOO
9	11/17/2014		THAW BOP, LOG WELL FROM 200' TO SURFACE, ND BOP, NU TOP FLANGE, PUMP 40SX CMT(14.8PPG) FROM 100'-210', RDMO
10	12/05/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ surface, no additional cement needed. Capped casing with a metal plate containing well info. Backfilled.
11	12/05/2014		TIME : 13:00, ROUTE : W23, WINS: 74649, PROJECT TYPE: P&A, PROD: CD/J, BATT#: 35000107, GATHERER: KMG, STATION: 8017, LINE : N/A, COMMENTS: P&A'd OFFLINE.