



Time	Casing Pressure	Tubing Pressure	Bbls. Pumped	Rate	Service Log
1:30 pm	—	—	—	—	Arrived on location, Rigged up
					Mens: 7699
					Gr IP: 7705
					DBPDP: 7662
					W/L: 7776
					4 1/2" 116 #
2:32 pm	180		46	5	Start job w/ 10 bbl H ₂ O followed by 36 vcl water
2:43 pm	180		59	5	1st SKS of 12# lead cement, 12% Gr 1 2% CC
					25# CC
2:54 pm	180		18	5	75 SKS of 13.8# Tail cement, 2% Gr 1 2% CC
					20% Fluid well control, 75# Cill 6/6
3:07 pm	180		44.5	3	Shut down wash lines start displacement
3:16 pm	1500		—	—	Pressure lost 1500 hold 5 min
					16 bbl to the pit