

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: DOLPH 33-1			
Project:COLORADO-WELD-NAD83-UTM13		Site:DOLPH 13,33,35-1	
Event: ABANDONMENT		Rig name no.:CONCORD 3/3	
Active datum: RKB @5,035.00usft (above Mean Sea Level)		Start date: 12/10/2014	End date:
		Spud date: 10/9/2009	
UWI: DOLPH 33-1			
Report no.	Report date	MD (usft)	24 hr summary
1	12/10/2014		MIRU CORETECH TRY TO FISH TOOLS COULD NOT, MIRU, CONCORD RIG 3, BLOW DOWN WELL & KILL IT W/ 50 BBLS, ND WH NU BOP, TALLY OUT 251 JTS, RU CORETECH RIH TAG FILL @ 8100, PU PRESSURE BOMB RIH TO 8000 LOG PRESSURE GRADIENT TO SURFACE MAKING STOPS EVERY 1000.
2	12/11/2014		RU HYDROTESTER PU SN TEST IN 250 JTS ALL GOOD, CIR GAS PT CSG TO 1000 PSI TEST OK, RU SANJEL PUMPED 65 SKS OF THERMAL 35, PUH TO 5400 CIR WELL & PUMPED 80 SKS OF CLASS G, PUH TO 4100 CIR CLEAN & TOOH, RU WL RIH RUN CBL FROM 1600 TO SURFACE, TIH W/ 120 JTS
3	12/12/2014		TIH W/ 12 JTS TAG TOC @ 4346, TOOH SB 18 STANDS, RU WL RIH CUT CSG @ 900 FT, CIR GAS ND BOP's UNLAND CSG NU, TOOH W/ 22 JTS OF 4 1/2, CHAMGE TOOLS OVER TO 2 3/8 TIH TO 1184, RU SANJEL PUMPED 150 SKS OF TYPE 3 35 BBLS, TOOH CLEANED OUT EQUIPMENT.
4	01/05/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 78'. Filled casing with 39 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.

COMMENTS:

12/10/14 - RU WL RIH W/ 4.5 CIBP SET IT @ 7950, SWI SDFN.

12/12/14 - WAIT ON CMT TO SET UP, TIH TAG TOC @ 510, RU WL RIH SET 8.625 CIBP @ 80 FT; PT TO 1000 PSI HELD GOOD, RDMO.