



SCHNEIDER ENERGY CONSULTING



Well Name & No.:		BADGER CREEK 22-32B		Report #:	2	Report Date:	11/18/2013
County:	ADAMS	State:	CO	Rig:	EXCELL RIG 3	AFE Number:	
DIRECTIONS		WINDVIEW ROAD & 104TH , SOUTH 9/10, W AND S INTO.				AFE Amount:	
Current Depth:	1009'		Horizontal Well:	NO			
Footage drilled last 24 hours:	770'		Vertical Well:	YES			
MUD INFO						Kick Off Point (Feet):	
Vis	NATIVE MUD	Weight		Water Loss		Liner Top	
Pumping Type:				SPM:		Measured Depth:	
Liners	Stroke Length (in.):		GPM		PBTB		
Bit Information	7-7/8"				Date of Last Fluid Level:		
Daily Activity:						Supervisor: RUSTY TUCKER. 970-380-2326	
<p>CIRCULATE AND CONDITION MUD. TOOH AND STAND BACK DRILL PIPE. PU AND RUN 10 JOINTS OF NEW 8-5/8", 24# J-55 SURFACE CASING AND LAND @ 315.53' KB. CIRCULATE FOR 30 MINUTES. RU BISON OIL WELL CEMENTERS AND PUMP 20 BBLs OF PRE FLUSH AND 111 SACKS OF 50/50 POZ MIX CEMENT WITH 3% CALCIUM CHLORIDE AND 1/4 LB PER SACK FLOW SEAL. THE CEMENT WAS DISPLACED WITH 19 BBLs OF WATER AND 7 BBLs OF CEMENT WERE RETURNED TO THE PIT. PLUG DOWN AT 09:15 HOURS ON 11/17/13. WAIT 8 HOURS ON SURFACE CEMENT. WELD ON CASING HEAD, NU BOP'S AND PRESSURE TEST CASING AND BOP'S TO 500 PSI. GOOD TEST. DRILL OUT FROM UNDER SURFACE AND RESUME DRILLING OPERATIONS.</p>							
Tubing Detail:		Rod Detail:			Daily Costs:		
		Pump:			Vendor/Service	Expense	
					Previous day		
					Total Daily Cost =	\$0.00	
					Cumulative Cost =	\$0.00	
Total: 0.00		Total: 0.00			Amount Over/Under AFE =	\$0.00	