

US ROCKIES REGION

Anadarko Daily Summary Report

Well: GURTLER H 24-21

Project: COLORADO-WELD-NAD83-UTM13

Site: GURTLER H 24-21

Rig name no.: BAYOU 14/14

Event: ABANDONMENT

Start date: 12/17/2014

End date:

Spud date: 6/17/2009

Active datum: RKB @4,833.00usft (above Mean Sea Level)

UWI: NW/SE/0/3/N/65/W/24/0/0/6/PRIME/S/2,415.00/E/0/2,595.00/0/0

| Report no. | Report date | MD (usft) | 24 hr summary |
|------------|-------------|-----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | 12/17/2014 | | MIRU BWS 14, CP- TP- , ROLL GAS OUT, N/D WELL HEAD N/U BOP AND TBG EQUIPMENT, TALLY TOO HIGH TOTAL PULL 235 JTS, MIRU WARRIOR W/L AND SET CIBP @ 7020' RDMO W/L, SWFN. |
| 2 | 12/18/2014 | | HYDRO TEST IN HOLE W/ 2 3/8 TBG TO TOP OF CIBP @7020', MIRU SANJEL, MIX AND PUMP 40 SX "G" 15.8# CEMENT, LAY DOWN 93JTS W/ EOT @4220', RU CEMENT CREW TO MIX AND PUMP 30SX OF 15.8# RDMO CEMENT CREW, STAND BACK 21 STANDS LAY DOWN REST OF PIPE, SDFN. |
| 3 | 12/19/2014 | | MIRU W/L, TAG CEMENT @3830', CUT CSG @ 1220' RDMO W/L. CIRCULATE GAS OUT, N/D BOP AND W/H, UN-LAND CSG, N/U 4 1/2 EQUIPMENT, L/D 4 1/2 CSG, CHANGE EQUIPMENT OVER TO 2 3/8, TIH TO 1318' W/42 JTS, MIRU SANJEL, MIX AND PUMP 260SX TYPE 3 CEMENT, L/D PIPE SWFN |
| 4 | 12/20/2014 | | N/D TBG EQUIPMENT , BOP AND TBG HEAD, MIRU WARRIOR WIRELINE TO RIH AND TAG CEMENT @ 442', RIH AND SET CIBP ON 8 5/8 CSG @ 75' RDMO WIRELINE, PRESSURE TEST PLUG TO 1000 PSI, HELD GOOD, RDMO BWS 14. |
| 5 | 01/09/2015 | | Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 75'. Filled casing stub with 28 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled. |