

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: RADEMACHER 15-25			
Project:COLORADO-WELD-NAD83-UTM13		Site:RADEMACHER 20-23 PAD	Rig name no.:ENSIGN 328/328
Event: WELL WORK EXPENSE		Start date: 12/10/2014	End date: Spud date: 8/8/2006
Active datum: RKB @4,882.00usft (above Mean Sea Level)		UWI: 0/3/N/68/W/25/0/SESW/6/0/S/-1318/E/0/1606/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	12/10/2014		Miru SUMMIT SLICKLINE, sn @ 7,236', tag 7,332', miru Ensign 328, blew well dn, killed well, 30 dn tbg, 30 dn csg, nd wh, nu BOP, miru PICK TEST, all bad, 232 jts, tih, rbp, set rbp @ 7,120', ld 1 jt, cir gas out, test rbp to 2,000 psi, good test, ld 30
2	12/11/2014		Crew to loc, finish ld tbg, nd BOP, unland 4 1/2 csg,nu daul entry, nu BOP, tih with 1.66 tbg to 1,500', condition hole, swi, sdfn.
3	12/12/2014		Crew to loc, condition hole @ 1,500', tih to 4,170', condition hole, swi, sdfn.
4	12/15/2014		Crew to loc, cir till cementors show up, miru BAKER, est cir, pump 20 bbls sms, 5 fresh spacer, 10.9 cmt(55 sx), 15.8, class G, 1/4 cello flake, displace 4 bbls, BAKER broke dn, unable to pump top job, tooh with 1,66 tbg to 1,505', swi, sdfn.
5	12/16/2014		Crew to loc, started & warmed up equipment, miru BAKER, est cir, 10 bbls fresh, pump 52.1 cmt(220 sx), type 3, 14.8, .25 celloflake, displace 3 fresh, tooh, nd BOP, nd daul entry, land 4 1/2 csg, nu wh, nu BOP, swi, sdfn.
6	12/17/2014		Crew to loc, miru WARRIOR, log from 4,300' to surface, cmt coverage from 4,150' to 3,920' and 1,500' to 490', single in hole with tbg-r head, cir sand cap off rbp, latch on to rbp @ 7,120', release rpb, tooh, ld rbp, tih, nc, xn profile nipple, 228 jts,
7	12/18/2014		Crew to loc, tag @ 7,335', est cir, clean out to 7,400', cir clean, ld 5 tag jts, land with nc, xn profile nipple, 231 jts @ 7,244' kb, broach tbg, 1.90, nd BOP, nu wh, miru HS TESTING, test wh, good test, swi, rdmo, spot equipment on HSR-NADER 4-28A, rig

COMMENTS:

12/10/14 - jts, spot 2 sxs sand, ld total of 102 jts, swi, sdfn. scsg 50 psi.

12/17/14 - swi, prep to cir next day, sdfn.

12/18/14 - to yard for maintenance, sdf.