

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UPRC 19-16J

Project: COLORADO-WELD-NAD83-UTM13

Site: UPRC 19-16J

Rig name no.: CONCORD 5/5

Event: CONST- CAP WELL WORK

Start date: 11/6/2014

End date:

Spud date: 5/6/1992

Active datum: RKB @4,933.99usft (above Mean Sea Level)

UWI: SE/SE/0/3/N/65/W/19/0/0/6/PRIME/S/621.00/E/0/474.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	11/06/2014		MIRU, BD & kill well w 20/40bbls, RD WH & NU BOP, RU Hole Seekers, EMI & Tally OOH w 224jts, 60 good, 164 bad, PU & TIH w RBP & 60 jts 1860', SIW
2	11/07/2014		TIH picking up off of float, set RBP @ 7055' w 221jts, roll hole clean, pressure test to 1000lbs failed 3 different times, bleeding off 300lbs each time in 15mins, spot sand, TOO H, SIW
3	11/10/2014		ND BOPS & WH, unland casing @ 105k, cut off surface head, weld on new surface head, reland casing @ 98k, weld on bell nipple, NU WH & BOP, SIW
4	11/11/2014		PU & TIH w packer, set @ 4936' w 154jts, test good below bad above, set @ 4375' w 136jts, good above bad below, 4623' 144jts, good below bad above, set 3 more times testing good both ways, w last set @ 4565' w 142jts, TOO H w 20 jts, SIW, drain equip
5	11/12/2014		Thaw out WH & BOPs, TOO H w packer, pressure test casing to 1k for 15mins, bleed off 50lbs, SIW
6	11/13/2014		Thaw out & start equip, SIW
7	11/14/2014		PU & TIH w RH, circulate onto RBP, roll hole clean, release RBP, TOO H, SIW
8	11/17/2014		PU Arrowset Packer, RU Anytime Testing, test in hole w Nc, XNN, 18jts, packer & 209jts, set packer @6679.73', land tubing @ 7259.46', test packer, failed test, bled off 150lbs in 15min, broach tubing, test 4 more times, bleeding off 275lbs, 150, 60, 50lbs
9	11/18/2014		Release Arrowset packer, TOO H w 227jts, PU RBP, TIH set RBP @ 7055' w 221 jts, roll hole, spot 2 sx sand, TOO H
10	11/19/2014		PU packer, hunt for hole, isolated leaks to previous squeeze holes @ 4600' & 4800', TOO H, LD packer, TIH open ended w 155jts @ 4900', SIW
11	11/20/2014		RU Sanjel, safety meeting, pump 40sx balance plug, TOO H w 24 jts, roll clean, pump 1k lbs of pressure, SIW, RD Sanjel,
12	11/24/2014		PU & TIH w bit & bit sub, tag cement @ 4300' w 136jts, RU power swivel, break circulation, mill up 180' w 6jts, PU roll hole clean, RD swivel, LD 4 jts, SIW, drain equip
13	11/25/2014		TIH w 4 jts, tag cement @ 4487', RU power swivel, break circulation, mill up 632' of cement w 156jts, roll hole clean, pressure test casing to 1k for 15mins, RD swivel, TOO H w 60 jts, SIW
14	11/26/2014		PU & TIH w RH, circulate onto RBP w 221jts @ 7055', roll hole, release RBP, TOO H
15	12/01/2014		BD well, RU Anytime Testing, hydro test in hole w NC, XNN, Arrowset Packer & tubing, set packer @ 6677.73' & EOT tubing @ 7259.3', test packer to 1k, RU lubricator, broach tubing, ND BOP & NU WH, test WH to 5K, RDMO