

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HENRICKSON AMOCO 41-19A			
Project:COLORADO-WELD-NAD83-UTM13		Site:HENRICKSON AMOCO 41-19A	Rig name no.:CONCORD 6/6
Event: ABANDONMENT		Start date: 12/19/2014	End date: 1/23/2015
Active datum: RKB @4,888.99usft (above Mean Sea Level)		Spud date: 8/15/1992	
UWI: 0/3/N/66/W/19/0/NENE/6/0/0/0/0/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	12/19/2014		MIRU Concord 6, TP/CP 700/700, SCP 70, Blow down, kill w/ 25 down TBG, pressure up w/10 bbl down CSG, unland pull 50K w/ 2.5' stretch, NUBOP, Work tbg, RU Core-Tech slickline, RIH w/ 1.25" LIB tag collapse @ 7148', RIH w/ 3/4" TS to 7148, SI, SDFN
2	12/22/2014		RU Nabors Wireline, Rih w/ freepoint tools, tag crimp @ 7140', work up to find 80% free pipe @ 50070, 100% @ 5000', POOH RD, Pump down TBG, pressure up to 700 PSI w/ 33 bbl, pump 2 more bbl @ 1000, SI 10 min, pump 10 bbl to load, SEE COMMENTS
3	12/23/2014		TP/CP 900/20, blow down, kill w/ 10 bbl, well on vac, RU Sanjel, airline froze, PT, pump 5 fresh, 50 SX (14.8 bbl), drop wiper rubber, displace w/ 27.5 bbl to 7140, no returns, Max displacement PSI 1500, SI on vac, WOC, SDFN
4	12/24/2014		TP/CP 0/400, blow down CSG, RU Summit Slickline, RIH 1.50 LIB, tag wiper rubber @ 5481', Rih 1.75" LIB tag same spot, RD, CSG build to 600 PSI, blow down, CSG gassing, PT TBG to 1000 for 15 min good, PT CSG to 1000 for 15 min lost 150 PSI, SI, SDFN
5	12/29/2014		TP/CP 0/200, Wait on State approval of orders, RU Nabors Wireline, jet cut TBG @ 5000', TBG free, LD 4 jts, SI, SDFN
6	12/30/2014		TOOH SB, tally
7	01/05/2015		RU Nabors Wireline, RIH gauge ring to stump @ 5002, set CIBP @ 4988', PT CIBP to 1000 for 15 min, good, run CBL from CIBP to surface, no CMT noted, dump bail 2 SX CMT on top of CIBP, Shoot SQZ holes, 1' of 3 SPF .60 holes @ 4515, SEE REMARKS
8	01/06/2015		Hydro-test on TIH w/ CIRC, set @ 4176', RU Sanjel, safety meeting, pump, 5 bbl fresh, 20 bbl SMS, 5 fresh, 260 SX "G" CMT, displace 13.2 bbl, TOOH, circ clean @ 1500', cont TOOH, SI, SDFN
9	01/07/2015		RU Nabors Wireline, tag TOC w/ sinker bar @ 2793', jet cut CSG @ 1100', CIRC well, down CSG up SCSG, good CIRC good returns, ND, unland CSG, NU xo spool & BOP, SI, SDFN
10	01/08/2015		LD CSG, TIH TBG to 1222, RU Sanjel, pump 5 fresh, 10 SAP, 20 fresh, 490 SX Type III, displace 1 bbl, Pump job with full returns, TOOH, Warrior tag TOC @ 375', PU set 8 5/8 CIBP @ 80, PT to 1000 for 15 min, good, RDMO CONCORD 6
11	01/23/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 76'. Filled casing stub with 33 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
12	01/23/2015		TIME : 16:30, ROUTE : N26, WINS: 74943, PROJECT TYPE: P&A, PROD: NB/CD/J, BATT#: 36023265, GATHERER: KMG, STATION: 45773, LINE : N/A, COMMENTS: P&A'd OFFLINE.

COMMENTS:

12/22/14 - pressure up to 700, pump @ 2 BPM @ 1000, wait 10 min pump same, no CIRC up CSG

01/05/15 - 2' of 3 SPF .60 holes @ 4120, SI, SDFN