

US ROCKIES REGION

Anadarko Daily Summary Report

Well: CANNON LAND 16-3A

Project:COLORADO-WELD-NAD83-UTM13

Site:CANNON LAND 16-3A

Rig name no.:ECWS 22/22

Event: WELL WORK EXPENSE

Start date: 1/23/2015

End date:

Spud date: 1/7/2004

Active datum: RKB @4,856.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/3/0/SESE/6/0/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	01/23/2015		MIRU ECWS #22 TBG/CSG=150 SCP 40 W/ FLUID, BLEW DWN CONTROL WELL NDWH NUBOP MIRU EMI TBG OUT NO BAD TBG FOUND PU RBP TIH SET W/ 150 JNTS ROLL GAS FROM WELL BORE TEST TO 1000# GOOD TEST SPOT SAND ON RBP TOO H W/ RETRIEVING HEAD SECURE WELL SDFN
2	01/27/2015		SCP=50 PSI BLEWE DWON NDBOP NDWH UNLAND PROD CSG NU DUAL ENTRY EQUII NUBOP WORK 1-1/4" WORK STRING INTO OPEN HOLE TO 1600' C&CH PUMP 40 BBLS MUD PULL UP HOLE TO 1400' SECURE WELL SDFN
3	01/28/2015		SCP=0 CIRCULATE WHILE RIGGING UP CEMENTER PUMP 5 BBLS FRESH 300 SKS TYPE III CEMENT TOO H W/ WORK STRING NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG @ 60000# INSTALL NEW 5K FLANGED WELL HEAD NUBOP LOAD CSG SECURE WELL SDFN
4	01/29/2015		MIRU E-LINE RUN CBL FROM 3600-SURFACE TOC=156' RD E-LINE TIH W/ RETREIVING HEAD TAG SAND CIRCULATE CLEAN LATCH ONTO RBP RELEASE TOO H LD TOOLS PU NC XN TIH LAND TBG W/ 230 JNTS @ 6875' BROACH TO XN NDBOP NUWH TEST TOP FLANGE SWI RDMO