

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: SEATON 7-18

Project:COLORADO-WELD-NAD83-UTM13

Site:SEATON 7-18

Rig name no.:BASIC 1534/1534

Event: WELL WORK EXPENSE

Start date: 2/2/2015

End date:

Spud date: 6/5/2006

Active datum: RKB @4,993.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/18/0/NESW/6/0/N/2180/E/0/1790/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	02/02/2015		slickline fish & tagged fill @ 7482' before Rig arived. MIRU Basic # 1534. TP=1000 CP=1000 SCP=100 psi blew and controled well.NDWH NUBOP drained pump and lines SDFN.
2	02/03/2015		Pressure 100 RU EMI unitTOOH 232 jts all good RD EMI.RU W-Line run 4 1/2 gauge ring to 7100' PU 4 1/2 RBP RIH & set it @ 7000' circulated gas test to 1000/15 min OK.spot 2sx sand. TOOH. NDBOP&WH unland 4 1/2 casing NU dual entry flange&BOP SDFN.
3	02/04/2015		RIH 57 jts 1 1/4 TO 1850' circulated & pump 2 sweeps of Alcomer74L to condition the hole.pump 40 bbls 10 ppg mud PUH to 1600' RU cementers pump 5 bbls water 20 SMS 5 water 225 sx type III w/ .5 cacl2 at 14.8 ppg 1.34 cf/sk TOOH ND land casing NU SDFN.
4	02/05/2015		Rressur=0 RU W-Line CBL from 4000' to surface TOC 536' .RIH retrieving head cleaned sand & released RBP.TOOH & LD RBP.RIH XN-NC 232 - 2 3/8 jts land well @ 7342' broach TBG. NDBOP NUWH RU tester test WH to 5000/15 min OK PU location RDMO. Basic # 1534.