

FORM

21

Rev 08/14

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

200412525

Date Received:

09/19/2014

MECHANICAL INTEGRITY TEST

- 1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 53255 Contact Name
Name of Operator: MARALEX RESOURCES, INC Phone:
Address: P O BOX 338
City: IGNACIO State: CO Zip: 81137 Email:
API Number: 05-077-08691 OGCC Facility ID Number: 222089
Well/Facility Name: SULFUR GULCH 9-98-10 Well/Facility Number: 2
Location QtrQtr: NWNW Section: 10 Township: 9S Range: 98W Meridian: 6

SHUT-IN PRODUCTION WELL INJECTION WELL Last MIT Date:
Test Type:
Test to Maintain SI/TA status 5-Year UIC Reset Packer
Verification of Repairs Annual UIC TEST
Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test Casing Test
Injection Producing Zone(s) Perforated Interval Open Hole Interval
CMEOC
Tubing Casing/Annulus Test
Tubing Size: Tubing Depth: Top Packer Depth: Multiple Packers?
Bridge Plug or Cement Plug Depth 2220

Test Data (Use -1 for a vacuum)
Table with 5 columns: Test Date, Well Status During Test, Casing Pressure Before Test, Initial Tubing Pressure, Final Tubing Pressure.
Table with 5 columns: Casing Pressure Start Test, Casing Pressure - 5 Min., Casing Pressure - 10 Min., Casing Pressure Final Test, Pressure Loss or Gain.

Test Witnessed by State Representative? OGCC Field Representative Conklin, Curtis
I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.
Signed: Y Print Name:
Title: Email: Date:

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.
COGCC Approved: #Error Date: 9/19/2014

CONDITIONS OF APPROVAL, IF ANY:

General Comments

User Group

Comment

Comment Date

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)