

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: DECHANT X19-05			
Project:COLORADO-WELD-NAD83-UTM13		Site:DECHANT X19-05	Rig name no.:BASIC 1557/1557
Event: ABANDONMENT		Start date: 1/28/2015	End date: 2/19/2015
Active datum: RKB @5,030.99usft (above Mean Sea Level)		Spud date: 1/29/2008	
UWI: SW/NW/0/2/N/65/W/19/0/0/6/0/N/1,880.00/W/0/660.00/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	01/28/2015	8064	Road Work over unit Basic # 1557 to location, MIRU on well, RU pump & tank lines, TBG=900#, CSG=900#, Scsg=0#, Kill well W/50 bbl, ND Wellhead, NU BOPs, RU TBG EQP, TOO H Tally out W/ 254 JTS, SWI, SDFN, CTTY.
2	01/29/2015	8064	RIH W/ 3.73 GAUGE RING,RIH W/ CIBP-SET @ 7780', TEST TO 1000 PSI, TIH & HYROTEST 251 JTS TBG TO 3000 PSI, EOT 7775', RU SANJEL PUMP 70 SKS CLASS G BALANCE PLUG, TOO H W/ TBG TO 4780', PUMP 50 SKS CLASS G BALANCE PLUG, TOO H W/ TBG TO 4000', SEE COMMENTS
3	01/30/2015	8064	CT,SM,TIH & Tag TOC@4239', TOO H W/ TBG SB 1600',MIRU Warrior WL, RIH & Jet cut CSG@ 1500', RDMO WL,ND BOPs, ND WH, un land 4.5" CSG, NU adapter flange, NU BOPs, TOO H LD 35 JTS 4.5" CSG, TIH 2.375" TBG TO 1600',C&CH,SEE COMMENTS.
4	02/02/2015	8064	CT,SM,RIH W/ TBG & Tag TOC @ 340', POOH LD all TBG on trailer,ND BOPs, ND flanges, MIRU Warrior W.L, RIH Set 7.875" CIBP@ 80', RDMO W.L, NU Flanges & NU BOPs, Test CIBP to 1000# Good test, ND BOPs,ND Flanges,RDMO Basic # 1557, move to the Magness P26-10.
5	02/19/2015	8064	Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 73'. Filled casing stub with 29 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
6	02/19/2015		TIME : 15:30, ROUTE : E22, WINS: C0778*, PROJECT TYPE: P&A, PROD: JSND, BATT#: 36159171, GATHERER: KMG, STATION: 45403, LINE : N/A, COMMENTS: P&A'd OFFLINE.

COMMETTS:

01/28/15 - C&CH clean, POOH to 4780', RU & Mix & pump a 50 SX Balance plug from 4780' to 4150', RDMO SanJel, TOO H to 4000' & C&CH clean, TOO H to 3000', SWI, SDFN, CTTY.

01/29/15 - ROLL HOLE CLEAN,TOOH W/ TBG TO 3000' SECURE WELL.

01/30/15 - MIRU SanJel , pump 10 bbl SAPP, 20 bbl fresh water, Mix & pump 360 SX Type III CMT @ D-14.8 ppg, Y-1.33 cuft/sx W/ 6.31 gal/sx, from 1600' to TOC@ 436', RDMO SanJel,TOOH to 120' & C&CH clean, TOO H to LD & SB 400' TBG, SWI, SDFN, CTTY.