

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: DEVON 38-8			
Project:COLORADO-WELD-NAD83-UTM13		Site:DEVON 16-8 PAD	Rig name no.:BASIC/1524
Event: WELL WORK EXPENSE		Start date: 2/13/2015	End date: Spud date: 6/29/2007
Active datum: RKB @4,902.00usft (above Mean Sea Level)		UWI: 0/3/N/66/W/8/0/SESE/6/0/S/716.001432/E/0/622.001244/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	02/13/2015		MIRU slickline fish & tag fill@8001'kb,RDMO slickline. MIRU Basic 1524. Tbg/400#,Csg/450#,SCsg/250#, Blow well down control W/50bbls. ND WH,NU BOP's,unland tbg. MIRU EMI TOO H tallying W/249jnts good,& 3Bad jnts 2.375,RDMO EMI. PU RBP.SEE COM.
2	02/17/2015		Tbg/0#,Csg/0#,SCsg/20#, TOO H LD retrieving head.MIRU WL RIH RBL 4000'-12', Verify TOC@3506' , RDMO WL. ND BOP',WH, & unalnd 4.5" Csg. NU drill flange,duall entry flange, BOP's Change over EQ. PU Mule shoe TIH 1.25 tbg EOT@ 1708'. Circualate. SEE COM
3	02/18/2015		Tbg/0#,Csg/0#,SCsg/0#, TIH 5jnts,EOT@1708',Circulate conditioning hole. Spot 40bbls 10#mud,PUH EOT@1515'. MIRU Baker,pump 5bbls fresh,20bbls SMS,5bbls fresh, 185sx (43bbls) TYPE III cement,displace 1bbl, RDMO Baker. TOO H LD 1.25 tbg & mule shoe.SEE COM
4	02/19/2015		Csg/0#,SCsg/220#, blew down fast (call engineer), MIRU WL RIH RBL 1700'-12', W/BOC@1529'-TOC@598' , RDMO WL. PSI Test Csg to 1000# for 15min GOOD TEST. PU retrieving head TIH tag. CO sand retrieve/release RBP. TOO H LD RBP. PU Bailer TIH. SEE COM.
5	02/20/2015		Csg/0#,SCsg/100# blew off quick. PU NC,XN Nipple, 251jnts 2.375,4.7#,J-55, TIH land tbg@7905'kb. RU lubricator broach to above XN Nipple. ND BOP's,NU WH. MIRU hydrotester torque & PSI Test WH to 5000#, RDMO hydrotester. SWI, haing sign, RDMO Basic 1524,
COMMENTS:			

02/13/15 - TIH, set RBP@7399'. Circulate gas out of well. PSI Test to 1000# for 15min GOOD TEST, SPot 2sx sand.TOOH W/45 stands, Dra in EQ SDFN.

02/17/15 - Condition hole W/ A sweep of Alcomer74L. LD 5jnts SWI, drain EQ, SDFN.

02/18/15 - ND BOP's,duall entry flange & drill flange,reland 4.5" Csg. NU WH,BOP's, change over & drain EQ,SWI SDFN.

02/19/15 - Tag fill@8001'. Pump water bail to 8065'kb PBMD. TOO H LD bailer, SWI drain EQ SDFN.