

US ROCKIES REGION

Anadarko Daily Summary Report

Well: FIELDS X08-12

Project: COLORADO-WELD-NAD83-UTM13

Site: FIELDS X08-12

Rig name no.: KEY 104/104

Event: ABANDONMENT

Start date: 1/27/2015

End date: 2/19/2015

Spud date: 4/13/1991

Active datum: RKB @4,955.99usft (above Mean Sea Level)

UWI:

Report no.	Report date	MD (usft)	24 hr summary
1	01/27/2015		MIRU KEY 104, BLEED WELL DOWN, NU BOP, RU FLOOR & TONGS, TRIED PULLING TBG, SANDED IN, TRIED CIRCULATING DOWN BACKSIDE & DOWN TBG, PRESSURES UP & HOLDS SOLID, SWI, DRAIN UP, SDFN
2	01/28/2015		RU WIRELINE, FREE POINT TBG, TBG STUCK @ 6330', BACK OFF TBG @ 6320', TRY & WORK FREE, RD WIRELINE, SWI, SDFN
3	01/29/2015		PU 1JT OF 1-1/4" TBG, TIH 5' & SCREW INTO STRING, WORK STRING WHILE CIRCULATING, TBG FREE & WENT DOWN 25', TOO, RU WIRELINE, RIH w/ 2.25" GUAGE RING TO 7300', SET 2-7/8" CIBP @ 7250', TEST CIBP TO 3K - HELD, TIH, EOT @ 7240', SWI, DRAIN UP, SDFN
4	01/30/2015		RU CEMENTERS, PUMP 25SX OF 15.8# CLASS G CEMENT, PUH, LD TBG, ROLL HOLE CLEAN @ 5000', TOO, RU WIRELINE, SHOOT HOLES @ 4550'-4551' RD WIRELINE, ND BOP, RU CEMENTERS, PUMP 110SX OF 15.8# CLASS G CEMENT, DISPACE WIPER PLUG TO 4140', SWI, DRAIN UP, SDFN
5	01/31/2015		ND CEMENT HEAD, NU BOP, RU FLOOR & TONGS, TIH, TAG TOC @ 4260', PUH, LD TBG, EOT @ 1515', RU CEMENTERS, PUMP 25SX OF 14.8# TYPE 3 CEMENT, TOO, LD TBG, ROLL HOLE CLEAN @ 200', TOO, LD TBG, SWI, DRAIN UP, SDFN
6	02/02/2015		RU WIRELINE, RIH, TAG TOC @ 207', SET 2-7/8" CIBP @ 150', RD WIRELINE, TEST CIBF TO 1000PSI - HELD, RDMO KEY 104, MOVE TO WARDELL H 19-2J
7	02/19/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 35' in surface casing, 140' in production casing. Filled casing stub with 12 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
8	02/19/2015		TIME : 16:00, ROUTE : E21, WINS: H6396*, PROJECT TYPE: P&A, PROD: CODL, BATT#: 36159166, GATHERER: DCP, STATION: 222185, LINE : N/A, COMMENTS: P&A'd OFFLINE.