

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-LLOYD CAMP 14-31

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-LLOYD CAMP 14-31

Rig name no.: LEED 723/723

Event: ABANDONMENT

Start date: 12/18/2014

End date:

Spud date: 7/13/1994

Active datum: RKB @4,959.99usft (above Mean Sea Level)

UWI: 0/3/N/65/W/31/0/SWSE/6/0/0/0/0/0/0

| Report no. | Report date | MD (usft) | 24 hr summary |
|------------|-------------|-----------|--|
| 1 | 12/18/2014 | | MIRU LEED 723, KILL WELL TP-000, CP-000, SP-0, ND WH, NU BOP, TOO H, SDFN |
| 2 | 12/19/2014 | | KIILL WELL CP-100, TOO H, RIH W/GR TO 7090', RIH W/ CIBP SET @ 7028', PT CIBP TO 1000# FOR 15MIN, RIH & RUN CBL(UNABLE TO LOG DUE TO GAS), TIH TO 7027' W/217JTS 1.66" TBG, CIRCULATE GAS OUT, TOO H, SDFN |
| 3 | 12/22/2014 | | TOOH, RIH & RUN CBL, TIH TO 7028' W/ 217JTS 1.66"TBG, CIRCULATE(FULL RETURNS), PUMP 10SX CMT PLUG(15.8PPG) FROM 7028' TO 6563', TOO H, ND BOP, ND WH, SDFN |
| 4 | 12/23/2014 | | RIH SHOOT SQZ HOLES @ 4560', CIRCULATE(PARTIAL RETURNS), PUMP 210SX CMT(15.8PPG) DROP WIPER PLUG & DISPLACE TO 4160', WOC, ATTEMPTED TO TAG CMT, CMT NOT SET YET, SDFN WOC |
| 5 | 12/24/2014 | | RIH TAG TOC @ 3830', RIH CUT CSG @ 1460', ND WH, NU BOP, ATTEMPTED TO CIRCULATE WAS UNABLE TO CIRCULATE, TOO H, TIH WHILE CIRCULATEING TO 1460', CIRCULATE(FULL RETURNS), PUMP 380SX CMT PLUG(14.8PPG) 1460'-210', PUH TO 100', CIRCULATE, TOO H, SDFN |
| 6 | 01/05/2015 | | WAIT ON RIG TO START DUE TO COLD WEATHER, ND BOP, ND WH, RIH TAG TOC @ 125', PUH TO 80' SET CIBP, PT CIBP TO 1000# FOR 15MIN, RDMO |
| 7 | 03/02/2015 | | Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 77'. Filled casing stub with 37 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled. |