

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: DRY CREEK #1			
Project: COLORADO-ADAMS-NAD83-UTM13		Site: DRY CREEK #1	
Event: ABANDONMENT		Rig name no.: CONCORD 2/2	
Start date: 2/9/2015		End date:	
Active datum: RKB @5,145.99usft (above Mean Sea Level)		Spud date: 11/13/1990	
UWI: 0/1/S/68/W/23/0/NWSW/6/0/0/0/0/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	02/09/2015		MIRU CONCORD 2. SCP 0. RU SUMMIT SLICKLINE, FISH TOOLS, TAG FILL @ 8549'. RIH W/ PRESSURE BOMB AND SURVEY FROM 8525' MAKING STOPS EVERY 1000'. BLOW WELL DOWN, CONCTROL WELL W/ 60 BBLS. NDNU, TOO H W/ 274 JTS OF 2-3/8" TBG. SWI, SDFN.
2	02/10/2015		RU HYDROTESTER, TIH W/ 4-1/2" CSG SCRAPER TESTING TBG TO 3000#. TOO H AND LD SCRAPER. RU WARRIOR WIRELINE, RIH W/ CCL AND SET 4-1/2" CIBP @ 8400'. DUMP BAIL 2 SX CMT ON CIBP. LOAD WELL W/ 110 BBLS AND TEST CSG TO 1000#, HELD GOOD. SWI, SDFN.
3	02/11/2015		TIH W/ 254 JTS OF 2-3/8" TBG TO 7848'. RU SANJEL CEMENTERS. PUMP 5 BBLS H2O, THEN MIX AND PUMP 40 SX OF THERMAL 35 CMT @ 15.8 PPG. DISLPLACE W/ 26 BBLS H2O. LD 22 JTS OF TBG. PUH TO 6500'. REVERSE CIRCULATE 50 BBLS. SWI, SDFN.
4	02/12/2015		TIH AND TAG CMT @ 7152'. LD TBG TO 5200'. RU SANJEL, PUMP 5 BBLS H2O, THEN MIX AND PUMP 35 SX OF 0-1-0 G CMT MIXED @ 15.8 PPG. FROM 5200 TO 4750. TOO H AND LD TBG TO 1220'. PUMP 5 BBLS H2O, THEN MIX AND PUMP 64 SX OF TYPE III CMT @ 14.8 PPG. SEE REMARKS
5	02/13/2015		RIH W/ TBG AND TAG CMT @ 248'. RU WARRIOR WIRELINE, RIH AND SET 4-1/2" CIBP @ 200'. TEST CIBP TO 1000# FOR 15 MIN, HELD GOOD. NDBOP, NU WH. SWI, RDMO.
6	03/03/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 25' in surface casing, 125' in production casing. Filled casing stub with 13 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.

REMARKS:

02/12/15 - FROM 1220' TO 233'. TOO H AND LD TBG TO 210'. CIRCULATE WELL CLEAN. TOO H W/ TBG. SWI, SDFN.