

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-HEARST 10-36

Project:COLORADO-WELD-NAD83-UTM13

Site:HSR-HEARST 10-36

Rig name no.:ENSIGN 320/320

Event: ABANDONMENT

Start date: 2/12/2015

End date: 3/2/2015

Spud date: 9/29/1991

Active datum: RKB @4,851.99usft (above Mean Sea Level)

UWI: 0/4/N/66/W/36/0/SENW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	02/12/2015		MIRU ENSIGN 320, 0 PSI ON WELL, ND WH FLANGE, NU BOPS, RU FLOOR, PU 2 JT, TAG SAND ON RBP@4200', CIRC. SAND OFF RBP, TOO H 133 JTS+RBP, TIH 219 JTS+RETRIEVING HEAD, TAG SAND ON RBP@6869',CIRC. SAND OFF RBP, TOO H 219 JTS+RBP, LD RETRIEVING HEAD, SWI, SDFN
2	02/13/2015		MIRU WL, RIH 4-1/2" G-RING, RIH CIBP & SET @6970', RDMO WL, TIH PKR TO 5055', PT CSG TO 1K/15MIN , TOO H PKR, TIH OPEN ENDED TO CIBP, MIRU CMTRS, MIX & PUMP 25 SX CLASS G CMT, TOO H LD TO 5180', MIX & PUMP 20 SX CLASS G CMT, RDMO CMTRS, PU TO 4900', C&CH
3	02/17/2015		TOOH TBG, PU & TIH CIGR TO 4450' & SET, MIRU CMTRS, MIX & PUMP 70 SX CLASS G CMT, WASH UP, RDMO CMTRS, TOO H TBG, MIRU WL, RIH JET CUTTER TO 1150', CUT CSG, RDMO WL, SWI, SDFN
4	02/18/2015		C&CH, RD FLOOR, ND BOPS & WH, UNLAND CSG, NU BOPS, TOO H LD CSG, TIH TBG OPEN ENDED TO 1260', MIRU CMTRS, MIX & PUMP 380 SX TYPE 3 CMT, WASH UP,RDMO CMTRS, WOC, TAG CMT W/ TBG@260', MIRU WL, RIH 8-5/8" CIBP & SET @ 80', PT CIBP 1K/15MIN, RDMO ENSIGN 320
5	03/02/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 66'. Filled casing stub with 33 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
6	03/02/2015		TIME : 13:00, ROUTE : N11, WINS: 76319, PROJECT TYPE: P&A, PROD: SX/NB/CD, BATT#: 34002126, GATHERER: KMG, STATION: 46813, LINE : N/A, COMMENTS: P&A'd OFFLINE. 220 bad JTS during HZ S.P,