

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: UPRR 22 PAN AM "L" #1			
Project:COLORADO-WELD-NAD83-UTM13		Site:UPRR 22 PAN AM "L" #1	Rig name no.:CONCORD 4/4
Event: ABANDONMENT		Start date: 2/11/2015	End date: 3/10/2015
Active datum: RKB @4,937.99usft (above Mean Sea Level)		Spud date: 11/23/1974	
UWI: 0/3/N/66/W/27/0/NENW/6/0/0/0/0/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	02/11/2015		MIRU CONCORD 4. CP=200,TP=VAC. SCP=80. Blow down and control. ND WH, NU BOP. Tally 6 jts.TIH @ 4750 w/ 148 jts. Circulate well. MIRU Baker,held safety meeting. Pump 5 bbls.fresh, mix & pump 160 sx. "G" cmt.Disp. 9.5 bbls. See comments.
2	02/12/2015		PSI=0. TIH, tag TOC @ 2875.(Notify Tyler Davis).Decision to spot more cmt. Wait for cement crew. MIRU Baker, pump 10 bbls.H2O, mix-pump 15 sx. G cmt. 1.15 cuft/sk, 15.8 ppg.Disp.10.5 bbls.RD Baker. PUH to 2496, reverse clean. PUH 2 stds.SWI-SDFN.
3	02/13/2015		CT-TP=0,SCP=10. TIH tag TOC @ 2681,POOH SB 26 stds.tbq.LD remaining.MIRU WL,RIH run CBL from 2000-surface.Called APC Eng.RIH log under 1000#'s pressure from 2000-surface. RIH, cut csg. @ 720. RD WL. Pump down csg.See comments.
4	02/17/2015		PSI=0. ND BOP, land casing. NU BOP. TIH w/ 2 3/8 tbq. Tag @ 720 (where csg. was cut).Rotate pipe to get inside csg. Tag again @ 1235. Break circ. down tbq.up csg. Finish TIH to 1750 w/ 54 jts. Circulate clean. State approved stub plug. SEE COMMENTS.
5	02/18/2015		Csg. psi= 250. TIH, tag TOC @ 430.POOH,LD tbq. Call Brent Marchant. Wait on orders. Need to set CIBP. Wait for wireline. MIRU Pioneer WL, RIH, set 4.5" CIBP @ 145, collar at 152.Test CIBP to 1000,15 min.Held.NDNU WH,RDMO WL. RDMO Concord 4 to Hein W 19-5.
6	03/10/2015		Crew travel, safety. Dug up surface casing. Cut casings 6' below GL. Tagged @ 20' in surface casing, 120' in production casing. Filled casing stub with 13 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
7	03/10/2015		TIME : 12:00, ROUTE : N16, WINS: 74895, PROJECT TYPE: P&A, PROD: NB/CD/J, BATT#: 34002524, GATHERER: KMG, STATION: 08098, LINE : N/A, COMMENTS: P&A'd OFFLINE.
COMMENTS:			

02/11/15 - RD Baker. PUH to 2496, circ. clean. POOH SB tbq.

02/13/15 - 24 bbls. @ 1400 psi. Only got back approx. 1 bbl in returns. ND BOP, pull csg. slips.NU BOP.Tried to pull casing.Max tension was 60K. Unable to free csg.SWI-SDFN. Notified APC.Change of scope to notify state.

02/17/15 - MIRU Baker, pump 5 fresh, mix-pump 90 sx. Type III cmt. 14.8 ppg, 1.33 yield. Disp. 1 bbl. Full returns. RD Baker. POOH,SB 6 stds.LD remaining tbq.Put 1000# pressure on well,SWI-SDFN.