

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: MAYER 14-22A			
Project:COLORADO-WELD-NAD83-UTM13		Site:MAYER 14-22A	Rig name no.:BAYOU 12/12
Event: ABANDONMENT		Start date: 3/9/2015	End date: Spud date: 12/29/2002
Active datum: RKB @4,819.99usft (above Mean Sea Level)		UWI: 0/3/N/67/W/22/0/SESW/6/0/S/-545/W/0/-2076/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	03/09/2015		MOVE ALL EQUIOPMENT TO TOC, SPOT IN EWUIPMENT, MIRU SLICKLINE SERVICES, FISH AND TAG FILL, PU AND RIH PRESSURE BOMBS STOPPING EVERY 1000'. RDMO SLICKLINE SERVICES, RU WO RIG,PUMP LINES, CLOSE WELL CT TO YARD
2	03/10/2015		CT LOC, BLOW DOWN WELL. KILL WELL, RD WH, NU BOPS, TOO H TBG, TALLY OUT, MIRU WL SERVICES PU GAUGE RING RIH TO 7590'. POOH, PU 4.5 CIBP RIH AND SET @7540'. POOH RDMO WL SWERVICES, MIRU HYDROTESTER, TIH TESTING TBG TO 7540'. RDMO HYDROTESTER, CLOSE WELL
3	03/11/2015		CT TO LOC, OPEN WELL, CIRCULATE GAS OUT, PRESSURE TEST TO 1000psi, TEST GOOD, MIRU CEMENTERS, PUMP 70sx TYPE G PLUG, RD CEMENTERS, POOH TO 6225'. REVERCE CIRCULATION, POOH TO 4900'. RU CEMENTERS PUMP 75sx TYPE G BALANCE PLUG, RDMO CEMENTERS, POOH TO 3900'
4	03/12/2015		CREW TRAVEL TO LOC, OPEN WELL,MIRU WL CESRVICES PU SINKER BAR,RIH AND TAG TOC@3808'. POOH, PU LOGGINH TOOL RIH AND LOG FROM 3800' TO 0' UNDR 1000psi,SEND LOG TO OFFICE, PU JET CUTTER, RIH, CUT CASING @1040'. CIRCULATE GAS OUT, ND WH,NU BOPS, LD CASING
5	03/13/2015		CT TO LOC, TIH WITH TBG TOC@287'. TOO H,ND BOPS, MIRU WL SERVICES PU 8.625 CIBP RIH AND SET @ 80'. POOH RDMO WL SERVICES, PRESSURE TEST CIBP TO 1000psi TEST GOOD, RDMO WO RIG TO YARD
6	03/21/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 68'. Filled casing stub with 33 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
7	03/21/2015		TIME : 16:30, ROUTE : N21, WINS: 74143, PROJECT TYPE: P&A, PROD: J-SAND, BATT#: 36144500, GATHERER: DCP, STATION: 213538, LINE : NA, COMMENTS: P&A'd OFFLINE.

COMMENTS:

03/12/15 - ON TRAILER, CHNAGE OVER TOOLS TO 2 3/8 TBG, TIH w/ 2 3/8 TBG TO 1137'. MIRU CEMENTERS PUMP 260sx TYPE III TOP PLUG, RDMO CEMENTERS, POOH TO 200' CIRCULATE CLEAN, TOO H, CLOSE WELL,