

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: BERRY 8-8			
Project:COLORADO-WELD-NAD83-UTM13		Site:BERRY 8-8	
Event: ABANDONMENT		Rig name no.:CONCORD 2/2	
Start date: 3/10/2015		End date:	
Active datum: RKB @4,811.99usft (above Mean Sea Level)		Spud date: 11/18/2003	
UWI: 0/3/N/67/W/8/0/NESE/6/0/N/2174/E/0/465/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	03/10/2015		MIRU CONCORD 2. SCP 50. RU SLICKLINE, FISH TOOLS, RUN PRESSURE BOMB FROM 7114 TO SURFACE. BLOW WELL DOWN, CONTROL WELL W/ 60 BBLS. TOO H W/ 228 JTS OF 2-3/8" TBG. SWI, SDFN.
2	03/11/2015		RU WARRIOR WIRELINE, RIH W/ GAUGE RING TO 6800'. RIH AND SET 4-1/2 CIBP @ 6790'. LOAD AND TEST CSG TO 1000#, HELD GOOD. TIH W/ 2-3/8" TBG TO 6783'. RU SANJEL, PUMP 5 BBLS H2O, THEN MIX AND PUMP 25 SX OF THERMAL 35 CMT @ 15.8 PPG. SEE COMMENTS
3	03/12/2015		TIH AND TAG CMT PLUG @ 3680'. TOO H AND LD TBG. RU WARRIOR WIRELINE, RIH AND JET CUT CSG @ 1000'. CIRCULATE WELL TO SURFACE. LD 24-1/2 JTS OF 4-1/2" CSG. TIH W/ 2-3/8 TBG TO 1112'. RU SANJEL, PUMP 5 BBLS H2O, 10 BBLS SAPP, 7 BBLS H2O. SEE REMARKS
4	03/13/2015		TIH W/ TBG AND TAG CMT @ 533'. TOO H AND LD TBG. RU WARRIOR WIRELINE, RIH AND SET 8-5/8" CIBP @ 80'. TEST PLUG TO 1000# FOR 15 MIN, HELD GOOD. RDMO CONCORD 2
5	03/21/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 70'. Filled casing stub with 35 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
6	03/21/2015		TIME : 14:30, ROUTE : NH5, WINS: 76837, PROJECT TYPE: P&A, PROD: CD/NB, BATT#: 36179293, GATHERER: DCP, STATION: 238303, LINE : NA, COMMENTS: P&A'd OFFLINE.

COMMENTS:

03/11/15 - DISPLACE W/ 23.5 BBLS H2O. LD TBG AND PUH TO 4239'. PUMP 5 BBLS H2O, THEN MIX AND PUMP 40 SX OF CLASS G CMT @ 15.8 PPG. DISPLACE W/ 13.5 BBLS H2O. PUH TO 3500'. CIRCULATE WELL CLEAN, SWI, SDFN.

03/12/15 - THEN MIX AND PUMP 150 SX OF TYPE III CMT @ 14.8 PPG. DISPLACE W/ 2 BBLS H2O. TOO H AND LD TBG. SWI, SDFN.