

US ROCKIES REGION

Anadarko Daily Summary Report

Well: KUIPERS V12-07JI

Project: COLORADO-WELD-NAD83-UTM13

Site: KUIPERS V12-07JI

Rig name no.: KEY 104/104

Event: ABANDONMENT

Start date: 3/17/2015

End date: 3/23/2015

Spud date: 9/19/2001

Active datum: RKB @4,845.99usft (above Mean Sea Level)

UWI: SW/NE/0/2/N/67/W/12/0/0/6/PRIME/N/2,145.00/E/0/2,155.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	03/17/2015		RU SLICKLINE, FISH PLUNGER & BUMPER SPRING, TAG S.N. @ 7743', TAG TD @ 7820', RU PRESSURE BOMB FROM 7810'-SURFACE, RD SLICKLINE, MIRU KEY 104, KILL WELL, NU BOP, TOO, ROUND TRIP BIT & SCRAPER TO 7750', LD TBG, SWI, DRAIN UP, SDFN
2	03/18/2015		RU WIRELINE, SET 4-1/2" CIBP @ 7710', DUMP BAIL 2SX OF CEMENT ON TOP OF CIBP, TEST CIBP TO 1000PSI - HELD, SHOOT HOLES @ 6850'-6851' & 6650'-6651', RD WIRELINE, TIH, SET CIBP @ 6725', RU CEMENTERS, PUMP 50SX OF 50/50 POZ G CEMENT, TOO, LD TBG, SWI, SDFN
3	03/19/2015		RU WIRELINE, SHOOT HOLES @ 4450'-4451' & 4000'-4001', TIH, SET 4-1/2" CIBP @ 4055', RU CEMENTERS, PUMP 200SX OF 15.8# CLASS G CEMENT, TOO, LD TBG, RU WIRELINE, CUT CSG @ 1150', ND BOP, UNLAND CSG, NU BOP, RU FLOOR & TONGS, TOO, LD CSG, SWI, SDFN
4	03/20/2015		TIH, EOT @ 1250', RU CEMENTERS, PUMP 280SX OF 14.8# TYPE 3 CEMENT, TOO, LD TBG, WAITING ON CEMENT TO SET UP, ND BOP, RU WIRELINE, RIH, TAG TOC @ 420', SET 8-5/8" CIBP @ 80', RD WIRELINE, TEST CIBP TO 1000PSI - HELD, RDMO KEY 104
5	03/23/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 68'. Filled casing stub with 36 bags 5000# cement. Capped casing stub with a metal plate containing well info. Backfilled.
6	03/23/2015		TIME : 10:00, ROUTE : W14, WINS: H5994, PROJECT TYPE: P&A, PROD: J-SAND, BATT#: 36155332, GATHERER: KMG, STATION: 07314, LINE : NA, COMMENTS: P&A'd OFFLINE.