

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: CARLSON V11-08			
Project:COLORADO-WELD-NAD83-UTM13		Site:CARLSON V11-08	Rig name no.:ECWS 9/9
Event: ABANDONMENT		Start date: 3/3/2015	End date: 3/20/2015
Active datum: RKB @4,869.99usft (above Mean Sea Level)		Spud date: 10/21/1993	
UWI: SE/NE/0/2/N/67/W/11/0/0/6/0/N/1,915.00/E/0/794.00/0/0			
Report no.	Report date	MD (usft)	24 hr summary
2	03/03/2015		MIRU slickline, fish and tag, SN @ 7362', PB @ 7450'
1	03/10/2015		rig stuck in mud on loc, waiting for a CAT, MIRU ECWS #9,Tbg250#,Csg200#, Sfc 200#,blow down/ kill well, install BOP's w/ 1.90" pipe rams, TOO H laying down and tallying 1.90" production string, SWI, SDFN
2	03/11/2015		MIRU WL, PU 2.25" gauge ring, RIH to 7150', POOH, PU 2.22" CIBP RIH, set CIBP @ 7120', POOH, RDMO WL, waiting on hydrotester, MIRU tester, PU 1.66" tbg, TIH hydrotesting to 3000#, tag plug, PUH 5', RDMO hydrotester, circulate gas OOH, see comments
3	03/12/2015		RU SANJEL, PUMP BAL PLUG @ 5933 TO 7089 W/20 SX THERMAL 35,15.8 LB/GAL. .5% CFR-2 & .25% FMC. PUH TO 6300 CIRC W/40 BW. PUH TO 5100. PUMP BAL PLUG 3875 TO 5100 W/30 SX 0-1-0-G,15.8 LB/GAL. .5% CFR-2, .25% FMC,.5% LWA. .25 LB/SK POLYFLAKE. SEE REMARKS:
4	03/13/2015		PU TAG JTS. TAG TOC @ 3944. LD I-1/4 TBG. RU PIONEER W/L. RIH & JET CUT CSG @ 1240. NDBOP. UNLAND CSG. NUBOP. PUH TO 1235. CIRC GAS OUT FOR 1 HR. GOOD RETURNS. RU SANJEL, PUMP CEMENT PLUG @ 1240 W/SEE COMMENTS:
5	03/16/2015		PU TAG JTS. TAG TOC @ 270. NDBOP. RU PIONEER W/L. RIH & SET 8-5/8 CIBP @ 80'. RD W/L. LOAD & TEST CIBP TO 1000. GOOD TEST. RD PUMP. RDMO ECWS 9
6	03/20/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 73'. Filled casing stub with 36 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
7	03/20/2015		TIME : 13:30, ROUTE : W14, WINS: H5961, PROJECT TYPE: P&A, PROD: CD/NB, BATT#: 36155307, GATHERER: KMG, STATION: 45329, LINE : NA, COMMENTS: P&A'd OFFLINE.

COMMENTS:

03/11/15 - test CIBP to 2500# for 15 mins, SWI, SDFN

03/12/15 - PUH TO 3700. CIRC W/25 BW. SWI SDFN. FOR CEMENT TO SET

03/13/15 - 390 SX 0:I:0 TYPE III 14.8 LB/GAL. 1.33 CF/SK. DISP W/2 BW. RD SANJEL. LD CSG. WASH EQUIP. SDFN. WAITING FOR CEMENT TO SET