

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UPRC FEDERAL 5-6K

Project: COLORADO-WELD-NAD83-UTM13	Site: UPRC FEDERAL 5-6K	Rig name no.: CONCORD 3/3
Event: ABANDONMENT	Start date: 3/10/2015	End date: 3/27/2015
Active datum: RKB @4,789.99usft (above Mean Sea Level)		UWI: SE/NW/0/3/N/66/W/5/0/0/6/PM/N/2,368.00/W/0/2,439.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	03/10/2015		MIRU, CONCORD RIG 3, BLOW DOWN WELL & CIRCULATED GAS OUT, ND WH NU BOP's, TALLY OUT 224 JTS 1 1/2 OUT OF THE HOLE, RU WL RIH W/ GAUGE RING TO 7230, PU CIBP FOR 2 7/8 CSG RIH SET IT @ 7185 RD WL, SWI SDFN.
2	03/11/2015		RU HYDROTESTER TEST IN HOLE 212 JTS 1.5, CIR GAS OUT TRIED TO PRESSURE TEST CSG DID NOT HOLD, RU SANJEL PUMPED 20 SKS OF THERMAL 35, PUH TO 6340 CIRCULATED CLEAN, LD 5 JTS SWI SDFN.
3	03/12/2015		TAG TOC @ 6360, TOOH LAYING DOWN 1 1/2 TUBING, RU WL RIH RUN CBL FROM 6350 TO SURFACE, PU JET CUTTER RIH CUT CSG @ 4310, ND BOP's UNLAND CSG NU, PULL 34 JTS WELL STARTED GASING SWI SDFN.
4	03/13/2015		TOOH W/ 53 JTS, ND BOP's LD CASING PATCH, NU BOP, PULL 30 JTS, STARTED CIRCULATING WELL 8 JTS AT A TIME CIRCULATED DOWN TO 4240, DRAINED EQUIPMENT SWI SDFN.
5	03/16/2015		TOOH, RU HYDROTESTER TEST IN 136 JTS 2 7/8, TAG FILL @ 4120 CIRCULATED DOWN TO 4405, RU SANJEL PUMPED 275 SX OF CLASS G, PUH TO 3600 CIRCULATED CLEAN W/ DRILLING MUD, LD 5 JTS SWI SDFN.
6	03/17/2015		TAG TOC @ 3641, PUH LAYING DOWN TBG TO 1102, RU SANJEL PUMPED 260 SKS OF CONTROL SET C @ 13.5 END UP W/ 3 BBLS OF CMT BACK, TOOH LD TBG CLEAN EQUIP, WAIT ON CMT TO SET UP, RIH TAG TOC @ 86 ND BOP, RU WL SET 8.625 CIBP @ 80 PT TO 1000 PSI GOOD TEST, RDMO.
7	03/27/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 77'. Filled casing stub with 50 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
8	03/27/2015		TIME : 13:30, ROUTE : N13, WINS: 22959, PROJECT TYPE: P&A, PROD: CD/NB, BATT#: 36144497, GATHERER: DCP, STATION: 213630, LINE : NA, COMMENTS: P&A'd OFFLINE.