

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UIV LAND 5-20

Project: COLORADO-WELD-NAD83-UTM13

Site: UIV LAND 5-20

Rig name no.: ECWS 48/48

Event: ABANDONMENT

Start date: 3/18/2015

End date:

Spud date: 12/23/2003

Active datum: RKB @4,902.99usft (above Mean Sea Level)

UWI: 0/5/N/67/W/20/0/NWSW/6/0/N/2170/W/0/-620/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	03/18/2015		MIRU, BD & KILL WELL W 20/30BBLs, ND WH, NU BOP, TALLY OOH W 228JTS, RU WARRIOR WIRELINE, RIH W GAUGE RING TO 6760', PU & RIH W CIBP, SET @ 6730', RD WIRELINE, SIW, GYRO 7050 VAUGHN/CORETECH
2	03/19/2015		BD WELL, RU ANYTIME TESTING, HYDRO TEST IH W 216 JTS, TAG CIBP, PUH, ROLL GAS FROM HOLE, TEST CIBP TO 1K, RU SANJEL, PUMP 25SX BALANCE PLUG, TOO H 24 JTS, ROLL CLEAN, TOO H, RU WARRIOR WIRELINE, RIH SHOOT PERFS @ 3910-3650', SIW
3	03/20/2015		PU CIGR, TIH SET @ 3680' W 118JTS, CIRCULATE, RU SANJEL, PUMP 100SX SUSSEX SQUEEZE, TOO H W 10JTS, ROLL CLEAN, TOO H, ND BOP & WH, RU WARRIOR WIRELINE, RIH CUT CASING @ 700', UNLAND CASING NU BOP ON SURFACE, SIW
4	03/23/2015		CIRCULATE WELL, RU LD LINE, LD 18 JTS OF 4.5 CASING, TIH OPEN ENDED W 26JTS @ 800', RU SANJEL, PUMP 140SX BALANCE PLUG, TOO H, SIW
5	03/24/2015		TIH & TAG CEMENT 8 JTS @ 250', LD TUBING, ND BOPS, RU WARRIOR WIRELINE, RIH SET 8 5/8 CIBP @ 80', NU BOP, TEST PLUG TO 1K, ND, RDMO
6	04/01/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 72'. Filled casing stub with 34 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.