

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-GROMALA 5-7A

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-GROMALA 5-7A

Rig name no.: ECWS 22/22

Event: CONST- CAP WELL WORK

Start date: 3/27/2015

End date:

Spud date: 7/17/1991

Active datum: RKB @5,031.99usft (above Mean Sea Level)

UWI: 0/3/N/65/W/7/0/NWSW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	03/27/2015		TBG/CSG=300 SCP=40 MIRU ECWS #22 BLEW DWN CONTROL WELL NDWH NUBOP TOOH W/ PROD TBG LD XN PU RBP TIH SET AT 6659' ROLL GAS TEST TO 1000# GOOD TEST SPOT SAND TOOH W/ RETRIEVING HEAD SECURE WELL SDFN
2	03/30/2015		ND TBG HEAD AND BOP, UNLAND PROD CSG, NU DUAL ENTRY FLANGE AND BOP, TIH 146 JTS 1.66" TBG TO 4760', CIRCULATE WELL DOWN TBG UP ANNULUS, SWISDFN
3	03/31/2015		CIRCULATE DOWN 1.66" TBG UP ANNULUS, MIRU SANJEL, PUMP 250 SX CEMENT FROM 4760', TOOH AND LD 98 JTS 1.66" TBG, PUMP 360 SX CEMENT FROM 1570' TO 100' ABOVE THE SURFACE CSG SHOE, TOOH AND LD REMAINING 48 JTS 1.66" TBG, ND DUAL ENTRY FLANGE AND BOP, SE RM
4	04/01/2015		MIRU WARRIOR, RUN CBL, RDMO WARRIOR, TIH 2-3/8" TBG TO RETRIEVE RBP, RELEASE AND TOOH RBP, TIH W/ 236 JTS 2-3/8" TBG W/ XN @ 7409', ND BOP, NU WH, RDMO EASTERN 22