

US ROCKIES REGION

Anadarko Daily Summary Report

Well: STREAR 6-15

Project:COLORADO-WELD-NAD83-UTM13

Site:STREAR 6-15

Rig name no.:CONCORD 3/3

Event: ABANDONMENT

Start date: 3/24/2015

End date:

Spud date: 1/30/2004

Active datum: RKB @4,995.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/15/0/SENW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	03/24/2015		ROAD RIG TO LOCATION, SPOT IN BASE BEAM, RIG UP.
2	03/25/2015		ND WH NU BOP'S, PU SN TALLY IN 171 JTS DOWN TO 5359, LOAD WELL & CIRCULATED GAS, RU SANJEL PUMPED 90 SX OF CLASS G, RD SANJEL, PUH TO 3950, CIRCULATED CLEAN LD 5 JTS SWI SDFN.
3	03/26/2015		TAG TOC @ 4120 TOO, RU WL RIH CUT CSG @ 1240 , CIR GAS OUT, ND BOP's UNLAND CSG NU, TOO, W/ 29 JTS OF 4.5 & TIH W/ 43 JTS OF 2 3/8, RU SANJEL PUMP 260 SX OF TYPE 3, TOO, CLEAN EQUIP, WAIT ON CMT TO SET UP, TIH TAG TOC @ 257 , ND BOP, RU WL SET 8.625 CIBP .
4	04/08/2015		Dug up surface casing. Cut casing 6' below GL. Tagged @ 69'. Filled casing stub with 43 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.