

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: DUTCHER ROY UNIT #1

Project: COLORADO-WELD-NAD83-UTM13

Site: DUTCHER ROY UNIT #1

Rig name no.: LEED/721

Event: ABANDONMENT

Start date: 3/26/2015

End date: 4/15/2015

Spud date: 10/15/1973

Active datum: RKB @4,923.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/24/0/SWSW/6/0/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	03/26/2015		MIRU LEED 721, KILL WELL TP-500#, CP-500#, SP-0#, ND WH, NU BOP, TOO H, TIH SCRAPPER W/252JTS 2.375"TBG TO 7930', TOO H LD SCRAPPER, SDFN
2	03/27/2015		RIH & SET CIBP @ 7910', RIH W/DUMP BAILER & 2SX CMT, RIH W/CIBP @ 7430', RIH & LOG FROM 7390' TO 3100', TIH TO 5000', CIRCULATE, TOO H, RIH & LOG FROM 5000'-500' UNABLE TO LOG PAST 500' DUE TO CONTAMINATED FLUID, SDFN
3	03/30/2015		RIH W/DUMP BAILER & 2SX CMT, PT CIBP TO 500# FOR 15MN, RIH SHOOT SQZ HOLES @ 7260'&6815, TIH WHILE HYDROTESTING W/CICR SET @ 6850', CIRCULATE, PUMP 140SX CMT, TOO H LD STINGER, TIH, CIRCULATE, PUMP 70SX CMT PLUG, PUH, CIRCULATE, SDFN
4	03/31/2015		TIH TAG TOC @ 3820', TOO H, RIH LOG FROM 600' TO SURFACE, RIH CUT CSG @ 1270', ND BOP, ND WH, UNLAND CSG, NU WH, NU BOP, CIRCULATE FULL RFETURNS, TOO H LD CSG, TIH W/44JTS2.375"TBG TO 1387', CIRCULATE, PUMP 500SX CMT PLUG, PUH TO 100', CIRCULATE, TOO H, SDFN
5	04/01/2015		TIH TAG TOC @ 100', TOO H, ND BOP, ND WH, RIH SET CIBP @ 80', PT CIBP TO 1000', @ 900# BLEW HOLE IN SURFACE CSG & GOT RETURNS AROUND WH, TIH TO 80', WAIT CMT CREW, PUMP 30SX CMT THROUGH HOLE IN CSG TO SURFACE THEN TO TANK, TOO H, SDFN
6	04/02/2015		TIH TAG TOC @ 10', RDMO LEED 721
7	04/15/2015		Dug up surface casing. Cut casing 6' below GL. Cement at surface, no additional cement necessary. Capped casing with a metal plate containing well info. Backfilled.
8	04/15/2015		TIME : 15:30, ROUTE : W15, WINS: 74373, PROJECT TYPE: P&A, PROD: CD/J-SAND, BATT#: 34002289, GATHERER: KMG, STATION: 07741, LINE : NA, COMMENTS: P&A'd OFFLINE.