

US ROCKIES REGION

Anadarko Daily Summary Report

Well: NORTHMOOR ACRES 24-14B

Project: COLORADO-WELD-NAD83-UTM13

Site: NORTHMOOR ACRES 24-14B

Rig name no.: ECWS 7/7

Event: RE ENTER

Start date: 4/8/2015

End date: 5/14/2015

Spud date: 12/25/1975

Active datum: RKB @5,017.00usft (above Mean Sea Level)

UWI: SE/SW/0/4/N/68/W/24/0/0/6/PRIME/S/1,040.00/W/0/1,650.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	04/08/2015		MIRU. Rig out duck ponds, pumps, tanks. SDFN.
2	04/09/2015		NUBOP. Finish laying lines to pump. Wait on tbg. PU 7 7/8 bit, 4 3/4 DC. Tag cement at 15'. Drilled thru cement at 16' PU 4 more DC. 1 jt 2 7/8 tbg. Shut BOP. SDFN.
3	04/13/2015		TIH. Tag at 390. PU PS. Drill/clean out to 1785. Drilled out cement to 1800. Circ. TOOH. SDFN.
4	04/14/2015		TOOH, Clean bit. TIH. Drill/ clean out to 1935. Tagged csg stub at 1935. TOOH & LD DC & bit. SDFN.
5	04/15/2015		TIH. EOT = 1910. Ran gyro survey from 0 to 1900. RU Sanjel. Pumped 160 sx G cement at 15.8#. Had good returns thru out job. TOOH. SDFN.
6	04/16/2015		TIH w/ 2 7/8 WS. Tagged cement at 1525. TOOH % LD al but 950' of WS. RU Sanjel. Pumped 410 sx Type 3 cement. Got cement back in returns. TOOH & LD WS. Circ clean at 90'. SDFN.
7	04/21/2015		ND birdbath. Wait on wireline. RU Pioneer wireline. TIH & tag cement at 100'. Set Thunderbird 8.63" CIBP at 80'. RD wireline. Pressure test CIBP to 1000 PSI for 15 min. Held good. NDBOP. RDMO.
8	05/13/2015		DUG UP SURFACE CASING. CUT CASING 6' BELOW GL. TAGGED @ 75'. FILLED CASING STUB WITH 44 BAGS 5000 PSI CEMENT. CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO. BACKFILLED.
9	05/13/2015		TIME : 10:30, ROUTE : RE-ENTRY, WINS: H7571, PROJECT TYPE: P&A, PROD: CD, BATT#: RE-ENTRY, GATHERER: 0, STATION: 0, LINE : NA, COMMENTS: P&A'd OFFLINE.