

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-BARACH 8-16

Project:COLORADO-WELD-NAD83-UTM13

Site:HSR-BARACH 8-16

Rig name no.:CONCORD 3/3

Event: ABANDONMENT

Start date: 5/12/2015

End date: 5/22/2015

Spud date: 7/28/1992

Active datum: RKB @4,803.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/16/0/NESE/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	05/11/2015		MIRU SUMMIT SLICKLINE. FISH TOOLS. TAG SN @ 7053' AND TAG FILL @ 7091'. RUN PRESSURE BOMB. RD SUMMIT SLICKLINE.
2	05/12/2015		MIRU CONCORD 3. LOCATION IS IN A CATTLE AND HORSE PASTURE. LOCATION IS NOT MUDDY, AND IS SLIGHTLY UP ON A HILL. EASILY SPOT IN RIG, PUMPS, AND TANKS WITH THREE WINCH TRUCKS.
3	05/13/2015		300/300/0psi TOO H TBG. RU JW WL RIH WL RIH W/ GR THEN RIH W/ 4 1/2" CIBP & SET @ 6770'. RD WL. RU ANYTIME HYDROTESTER, HYDROTEST TBG TO 3000psi RD HYDROTESTER. PT CIBP TO 1000psi. RU SANJEL PUMP 25sx CMT RD SANJEL. PUH TO 6100' AND REVERSE CIRC TOO H SWI
4	05/14/2015		RU JW WL RIH W/ PERF GUNS AND SHOOT HOLES @ 4250' AND 3730' RD JW. RIH W/ CIBP AND SE @3760'. RU SANJEL PUMP 240sx CMT RD SANJEL. PUH TO 1312' AND REVERSE CIRCULATE, TOO H. RU JW WL RIH W/ JET CUTTER CUT CSG @800' RD JW WL LD CSG. RD SANJEL PUMP 150sx TOO H
5	05/18/2015		TIH TO TAG TOC @ 383' W/ 11th JT. RU JW WL. RIH W/ 8 5/8" CIBP AND SET @ 80' RD JW WL. PT CIBP TO 1000psi FOR 15 MINUTES, HELD. RDMO CONCORD 3.
6	05/22/2015		DUG UP SURFACE CASING. CUT CASING 6' BELOW GL.TAGGED @ 83'. FILLED CASING STUB WITH 42 BAGS 5000 PSI CEMENT. CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO. BACKFILLED.
7	05/22/2015		TIME : 15:00, ROUTE : N21, WINS: 74094, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34001967, GATHERER: KMG, STATION: 045325, LINE : 20-274-3, COMMENTS: P&A'd OFFLINE.